

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 28279

1. OWNER Steve McCrosky ADDRESS AT WELL LOCATION Junction of Hwy 93 and SR 319 Panaca
MAILING ADDRESS P.O. Box 208 Panaca NV, 89042
2. LOCATION S/W 1/4, N/W 1/4 Sec. 8 T. 2 N. R. 68 E. Lincoln County
PERMIT NO. 12-180-37 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other slug

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>8' silt</u>		<u>0</u>	<u>8</u>	<u>8</u>
<u>sand</u>		<u>8</u>	<u>10</u>	<u>2</u>
<u>sandy clay</u>	<u>40</u>	<u>10</u>	<u>30</u>	<u>20</u>
<u>clay</u>		<u>30</u>	<u>50</u>	<u>20</u>

Installed 1" steel tremmie pipe flushed 18" silt out of well with fresh water. Used tremmie pipe to break bottom cap, pumped next cement in using approximately 20% more than pipe should have held.

Location: 70' from yellow line of US 93 and 150' south of gas pump.

8. WELL CONSTRUCTION
Depth Drilled 50 Feet Depth Cased 50 Feet

HOLE DIAMETER (BIT SIZE)
From To
8 Inches 0 Feet 50 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2</u>	<u>5ch40</u>	<u>PVC</u>	<u>0</u>	<u>50</u>

Perforations:
Type perforation Factory slot
Size perforation .020
From 30 feet to 50 feet
From _____ feet to _____ feet
From _____ feet to _____ feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
Depth of Seal 28' Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
From 28 feet to 50 feet

9. WATER LEVEL
Static water level 30 feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature _____ °F Quality _____

Date started 5-3-06, 20
Date completed 5-4-06, 20

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
	<u>DCNR/DWR</u>	
	<u>RECEIVED</u>	
	<u>MAY 5 2006</u>	
	<u>LAS VEGAS OFFICE</u>	

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Davis Drilling + Pumps Contractor
Address HC 61 Box 54 Contractor
Hiko NV 89017

Nevada contractor's license number issued by the State Contractor's Board 0028966
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1191

Signed J-S-06 Mike Dai
By driller performing actual drilling on site or contractor
Date 5-5-06