

STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 99597
Permit No. _____
Basin 101

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 56332

1. OWNE Hawk Properties
MAILING ADDRESS 880 Hwy 95 A Fernley, NV 89408
Fernley, NV 89408

ADDRESS AT WELL LOCATION 4801 Hawk Drive
Fallon, NV 89406

2. LOCATION ~~SE~~ 1/4 ~~NW~~ NE 1/4 Sec 21 T 19 R 28
PERMIT NO ~~NW~~ SE Parcel No. 008-284-19

Latitude 39.48442 Longitude -118.8463 WGS 84
Subdivision Name _____ County Churchill

3. WORK PERFORMED
New Well

4. PROPOSED USE
Domestic

5. WELL TYPE
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Sand		0	6	6
Brown Clay		6	18	12
Brown Sand		18	34	16
Black Clay		34	54	20
Black Sand		54	74	20
Brown Clay		74	76	2
Brown Sand	X	76	82	6

8. WELL CONSTRUCTION

Depth Drilled 82 Depth Cased 82 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
12.5 Inches	0 Feet	50 Feet
10 Inches	50 Feet	82 Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6.625	12.92	0.188	0	20
6	3.85	0.258	20	82

Perforations:

Type perforation Saw Cut
Size perforation 0.125
From 79 feet to 82 feet

Surface Sea Yes No

Seal Type:
Concrete Grout

Depth of Seal 50

Placement Method: Pumped

Gravel Packed: Yes No

From 50 feet to 81 Feet

9. WATER LEVEL

Static Water Level 12 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature * F Qualit unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto


Address 403 McLean Road

Fallon, NV 89407

Contracto

Nevada contractor's license number 29064
issued by the State Contractor's

Nevada driller's license number issued by the 2307
Division of Water Resource, the on-site driller

Signe 

By driller performing the actual drilling on site or contract

Date 3/24/2006

Date started 3/6/2006

Date completed 3/6/2006

7. WELL TEST DATA

TEST METHOD

Comments	GPM	Drawdown	Time (Hours)