

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 28308

1. OWNER SANTOS PAVAN ADDRESS AT WELL LOCATION 1731 W. FRANCINE ST. PAHRUMP NV
 MAILING ADDRESS 2015 E. FORD AV LAS VEGAS NV 89123 Francine St
 2. LOCATION SE 1/4 NW 1/4 Sec 32 T 19 N 53 E NYE County
 PERMIT NO. 4160208 Parcel No. GOLDEN SPRING RCH Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
BRN CLAY		0	8	8
GRAY CLAY		8	15	7
GRAY CLAY + GRAVEL		15	35	20
BRN CLAY		35	58	23
GRAY CLAY		58	72	14
GRAY CLAY	X	72	100	28
BRN CLAY	X	100	180	80

8. WELL CONSTRUCTION
 Depth Drilled 180 Feet Depth Cased 180 Feet
 HOLE DIAMETER (BIT SIZE)
 From 11 Inches To 0 Feet 180 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6</u>		<u>SCH 40</u>	<u>0</u>	<u>180</u>

Perforations:
 Type perforation SAW CUT
 Size perforation 4" x 6"
 From 120 feet to 180 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal 50'
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 50' feet to 180 feet

9. WATER LEVEL
 Static water level 5.6 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature COOL °F Quality GOOD

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name LARRY'S WATER WELL SERVICE Contractor
 Address PO Box 3392 PAHRUMP NV 89041 Contractor
 Nevada contractor's license number issued by the State Contractor's Board 0035901
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2301
 Signed Dale Pittsford
 By driller performing actual drilling on site or contractor
 Date 5-3-06

Date started 4-25, 2006
 Date completed 5-1, 2006

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>30</u>	<u>10'</u>	<u>1/2 HRS</u>