

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO 54140

1. OWNER DG Haws (oust) ADDRESS AT WELL LOCATION 6525 RIO VISTA
 MAILING ADDRESS _____
 2. LOCATION SE 1/4 NE 1/4 Sec. 2 T. 14 N/S R. 20 E Carson City County
 PERMIT NO. 910-503-19 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thick-ness |
|----------------------|--------------|------|-----|------------|
| SAND | | 0 | 16 | 16 |
| LOOSE MEDIUM GRAVEL | | 16 | 28 | 12 |
| BROWN CLAY-GRAVEL | | 28 | 38 | 10 |
| FRACTURED BLACK ROCK | | 38 | 240 | 202 |
| DENSE BROWN CLAY | | 240 | 248 | 8 |
| FRACTURED ROCK | | 248 | 320 | 72 |
| STREAKY CLAY-GRAVEL | | 320 | 388 | 68 |
| BROWN WHITE CLAY | | 388 | 418 | 30 |
| DG | | 418 | 450 | |

8. WELL CONSTRUCTION
 Depth Drilled 450 Feet Depth Cased 450 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
10 5/8 Inches 0 Feet 50 Feet
9 7/8 Inches 50 Feet 320 Feet
6 Inches 320 Feet 450 Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>6 3/8</u> | <u>14</u> | <u>.188</u> | <u>1</u> | <u>20</u> |
| <u>6 5/8</u> | <u>4</u> | <u>SDR 21</u> | <u>20</u> | <u>320</u> |
| <u>5 1/2</u> | | <u>.188</u> | <u>310</u> | <u>450</u> |

Perforations:
 Type perforation GRINDER CUT / TORCH CUT
 Size perforation .045" x 4" 3/32" x 4"
 From _____ feet to _____ feet
 From 240 feet to 320 feet GC
 From 320 feet to 350 feet TC
 From 370 feet to 390 feet TC
 From 410 feet to 430 feet TC

Surface Seal: Yes No Seal Type:
 Depth of Seal 57 ft Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 57 feet to 320 feet

9. WATER LEVEL
 Static water level 275 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature COLD °F Quality CLEAR

Date started 2 FEB 06, 20____
 Date completed 10 FEB 06, 20____

7. WELL TEST DATA

| TEST METHOD: | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--|------------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift | <u>257</u> | | <u>2.5</u> |
| | | | |
| | | | |

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name BLAIN DRILLING CONTRACTOR CO. INC.
 Address P.O. Box 1255 Carson City, NV 89702
 Nevada contractor's license number issued by the State Contractor's Board 46498
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2167
 Signed Jack Notson
 By driller performing actual drilling on site or contractor
 Date 15 FEB 06