

STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 99638
Permit No. _____
Basin 101

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 56509

1. OWNER Ronald Russ
MAILING ADDRESS 763 Canary Circle Fernley, NV 89408
Fernley, NV 89408

ADDRESS AT WELL LOCATION 8025 Pasture Rd.
Fallon, NV 89406

2. LOCATION NW 1/4 NW 1/4 Sec. 03 T 17N R 29E Churchill County
PERMIT NO. Parcel No. 006-081-09 Subdivision Name Lot

3. WORK PERFORMED New Well	4. PROPOSED USE Domestic	5. WELL TYPE Rotary-mud
-------------------------------	-----------------------------	----------------------------

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sand		0	3	3
Brown Clay		3	18	15
Gray Clay		18	56	38
Green Clay		56	58	2
Black Clay		58	112	54
Black Sand		112	117	5
Black Sand	X	117	120	3

8. WELL CONSTRUCTION

Depth Drilled	120	Depth Cased	120	Feet
---------------	-----	-------------	-----	------

HOLE DIAMETER (BIT SIZE)

	From	To
12 Inches	0 Feet	120 Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6.625	12.92	6.625	0	20
6	3.82	0.258	20	120

Perforations:
Type perforation Saw Cut
Size perforation 0.0625
From 115 feet to 120 feet

Surface Seal: Yes No Seal Type: Concrete Grout
Depth of Seal 50
Placement Method: Pumped
Gravel Packed: Yes No
From 50 feet to 120 Feet

9. WATER LEVEL
Static Water Level feet below land surface
Artesian Flow 10 G.P.M. P.S.I.
Water temperature ° F Quality unknown

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Parsons Drilling, Inc. Contractor
Address 403 McLean Road Fallon, NV 89407
Nevada contractor's license number 29064 issued by the State Contractor's Board
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2307
Signed [Signature]
By driller performing the actual drilling on site or contractor
Date 2/9/2006

Latitude _____
Longitude _____

Date started 1/31/2006
Date completed 1/31/2006

7. WELL TEST DATA

TEST METHOD

Comments	GPM	Drawdown	Time (Hours)