

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in  
 accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 27138

1. OWNER Dept of Public Works Construction ADDRESS AT WELL LOCATION 9670 Sultana Street, Las Vegas NV 89141  
 MAILING ADDRESS 500 S Grand Central Pkwy Las Vegas NV, 89155  
 2. LOCATION SE 1/4 SW 1/4 Sec 20 T 22 N3R 61 E Clark County  
 PERMIT NO. 177-20-403-011 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

| Material   | Water Strata | From | To | Thick-ness |
|--|--------------|------|----|------------|
| Abandoned 8" well to 280' Depth.   |              |      |    |            |
| Removed 4 1/2" PVC liner from well.  |              |      |    |            |
| Existing Perforations from 200' to the bottom.   |              |      |    |            |
| Perforated 8" steel casing from 200' to 100' and pumped in 4 yards of neat cement through a tremmie line to the surface. |              |      |    |            |
| DCNR/DWR RECEIVED  |              |      |    |            |
| MAY 30 2006  |              |      |    |            |
| LAS VEGAS OFFICE   |              |      |    |            |

Date started 5/25/06  
 Date completed 5/26/06

7. WELL TEST DATA

| TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift |                               |              |  |
|--|-------------------------------|--------------|--|
| G.P.M.   | Draw Down (Feet Below Static) | Time (Hours) |  |
|  |                               |              |  |
|  |                               |              |  |
|  |                               |              |  |
|  |                               |              |  |
|  |                               |              |  |

8. WELL CONSTRUCTION  
 Depth Drilled 280 Feet Depth Cased \_\_\_\_\_ Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 8" To \_\_\_\_\_  
 Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
|                    |                     |                         |             |           |
|                    |                     |                         |             |           |
|                    |                     |                         |             |           |

Perforations:  
 Type perforation \_\_\_\_\_  
 Size perforation \_\_\_\_\_  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Placement Method:  Pumped  
 Poured  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level 190' feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name T.D.C Water Well Drilling Contractor  
 Address 2870 W. Pebble Rd Las Vegas NV 89123 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 59948  
 Nevada driller's license number issued by the Division of Water Resources the on-site driller 2316  
 Signed Port R Brantley  
 By driller performing actual drilling on site or contractor  
 Date 5/26/06