



STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 99947
Permit No. _____
Basin 101

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 56630

1. OWNE Lance Lattin
MAILING ADDRESS 1755 Lattin Road Fallon, NV 89406
Fallon, NV 89406

ADDRESS AT WELL LOCATION 3817 Casy Road
Fallon, NV 89406

2. LOCATION *SW* 1/4 NW 1/4 Sec 34 T 19 R 28
PERMIT NO Parcel No. 008-731-32

Latitude 39.46894 Longitude -118.8377 WGS 84
Subdivision Name _____ County Churchill

3. WORK PERFORMED
New Well

4. PROPOSED USE
Domestic

5. WELL TYPE
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Clay		0	14	14
Brown Sand		14	45	31
Gray Clay		45	48	3
Gray Sand		48	58	10
Brown Clay		58	61	3
Brown Sand		61	92	31
Green Clay		92	106	14
Green Sand		106	150	44
Brown Clay		150	162	12
Brown Sand	X	162	178	16

8. WELL CONSTRUCTION

Depth Drilled 178 Depth Cased 178 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
14 Inches	0 Feet	100 Feet
12.3 Inches	100 Feet	178 Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
8	14.96	0.188	0	20
8	6.9	0.41	20	178

Perforations:

Type perforation Saw Cut
Size perforation 0.125
From 173 feet to 178 feet

Surface Seal Yes No

Seal Type:

Depth of Seal 100

Concrete Grout

Placement Method: Pumped

Gravel Packed: Yes No

From 100 feet to 178 Feet

9. WATER LEVEL

Static Water Level 26 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road

Fallon, NV 89407

Contracto

Nevada contractor's license number 29064

issued by the State Contractor's

Nevada driller's license number issued by the 2307

Division of Water Resource, the on-site driller

Signe *[Signature]*

By driller performing the actual drilling on site or contract

Date 4/24/2006

Date started 4/4/2006

Date completed 4/4/2006

7. WELL TEST DATA

TEST METHOD

Comments	GPM	Drawdown	Time (Hours)