



STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 99948
Permit No. _____
Basin 101

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 56690

1. OWNE Justin Schnieder
MAILING ADDRESS 733 N View Dr Fallon, NV 89406
Fallon, NV 89406

ADDRESS AT WELL LOCATION Corner Of Tarzyn & Lovelock Hwy
Fallon, NV 89406

2. LOCATION NE 1/4 SE 1/4 Sec 7 T 19 R 29
PERMIT NO Parcel No. 007-431-02

Latitude 39.52458 Longitude -118.7648 WGS 84
Subdivision Name County Churchill

3. WORK PERFORMED
New Well

4. PROPOSED USE
Domestic

5. WELL TYPE
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Clay		0	6	6
Brown Sand		6	32	26
Black Sand		32	81	49
Brown Clay		81	110	29
Gray Clay		110	115	5
Gray Sand		115	145	30
Black Clay		145	158	13
Black Sand		158	205	47
Brown Clay		205	209	4
Brown Sand	X	209	220	11

8. WELL CONSTRUCTION

Depth Drilled 220 Depth Cased 220 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
14 Inches	0 Feet	50 Feet
12.3 Inches	50 Feet	220 Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
8	14.96	0.188	0	20
8	6.9	0.41	20	220

Perforations:

Type perforation Saw Cut
Size perforation 0.125
From 215 feet to 220 feet

Surface Sea Yes No

Seal Type:

Depth of Seal 50

Concrete Grout

Placement Method: Pumped

Gravel Packed: Yes No

From 50 feet to 220 Feet

9. WATER LEVEL

Static Water Level 20 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road

Fallon, NV 89407

Contracto

Nevada contractor's license number 29064
issued by the State Contractor's

Nevada driller's license number issued by the 2307
Division of Water Resources, the on-site driller

Signe *[Signature]*

By driller performing the actual drilling on site or contract

Date 4/24/2006

Date started 3/29/2006

Date completed 3/31/2006

7. WELL TEST DATA

TEST METHOD

Comments	GPM	Drawdown	Time (Hours)