



STATE OF NEVADA  
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 99971  
Permit No. \_\_\_\_\_  
Basin 101

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 56681

1. OWNE Allen Reynon  
MAILING ADDRESS P.o. Box 1733 Fallon, NV 89407  
Fallon, NV 89407

ADDRESS AT WELL LOCATION 4655 Trento Lane  
Fallon, NV 89406

2. LOCATION SE 1/4 NE 1/4 Sec 2 T 19 R 27  
PERMIT NO Parcel No. 007-091-94

Latitude 39.54084 Longitude -118.9132  WGS 84  
Subdivision Name \_\_\_\_\_ County Churchill

3. WORK PERFORMED  
New Well

4. PROPOSED USE  
Domestic

5. WELL TYPE  
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sand		0	6	6
Brown Sand		6	36	30
Gravel		36	41	5
Black Clay		41	46	5
Black Sand		46	76	30
Black Gravel		76	81	5

8. WELL CONSTRUCTION

Depth Drilled 81 Depth Cased 81 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
12 Inches	0 Feet	81 Feet
10 Inches	50 Feet	81 Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6	3.85	0.258	20	81
6.625	12.92	6.625	0	20

Perforations:

Type perforation Saw Cut  
Size perforation 0.125  
From 50 feet to 81 feet

Surface Sea  Yes  No

Seal Type:

Depth of Seal 50

Concrete Grout

Placement Method: Pumped

Gravel Packed:  Yes  No

From 50 feet to 81 Feet

9. WATER LEVEL

Static Water Level 23 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit

Date started 4/28/2006

Date completed 5/2/2006

7. WELL TEST DATA

TEST METHOD Air

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road

Fallon, NV 89407

Contracto

Nevada contractor's license number 29064  
issued by the State Contractor's

Nevada driller's license number issued by the 2307  
Division of Water Resource, the on-site driller

Signe [Signature]

By driller performing the actual drilling on site or contract

Date 5/22/2006

STATE ENGINEERING  
2006 MAY 26 AM 10:48  
RECEIVED