


OFFICE USE ONLY  
 Log No. 100014  
 Permit No. \_\_\_\_\_  
 Basin 21a



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 29512

1. OWNER L. J. OWENS TTEE ADDRESS AT WELL LOCATION \_\_\_\_\_  
 Mailing Address \_\_\_\_\_  
8430. Gagnier Bl. LV. NEV. 89113  
 2. LOCATION SE 1/4 NW 1/4 Sec. 16 T. 22S N/S R. 60 E. Clark County \_\_\_\_\_  
 PERMIT NO. 176-16-201-057 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  New Well  Replace  Recondition  Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  Domestic  Municipal/Industrial  Irrigation  Monitor  Test  Stock  
 5. WELL TYPE  Air  Cable  Rotary  RVC  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Gravel & Boulders		0	630	
Gravel & Water	cx	630	650	
Boulders		650	810	
Cemented Gravel		810	830	
Gravel & Water	xx	830	856	

8. WELL CONSTRUCTION  
 Depth Drilled 856 Feet Depth Cased 856 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
12 1/4 Inches 0 Feet 50 Feet  
8 3/4 Inches 50 Feet 856 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	+2	50
6 1/4	480 PVC	+1	+1	856

Perforations:  
 Type perforation Drilled 3/8"  
 Size perforation 3/8" Drill 4 times  
 From 800 feet to 856 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

DCNR/DWR  
 RECEIVED  
 JUN 21 2006  
 LAS VEGAS OFFICE

Date started 6/3/06, 20  
 Date completed 6/14/06, 20

7. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	

9. WATER LEVEL  
 Static water level 580 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature 60.1 °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Vernon Dimick Contractor  
 Address 5360 N. Bonita Vista St. Las Vegas, Nev. 89149 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 10062  
 Nevada driller's license number issued by the Division of Water Resources, the on site driller 552  
 Signed V. Dimick By driller performing actual drilling on site or contractor  
 Date 06-14-06