


STATE OF NEVADA
DIVISION OF WATER RESOURCES



OFFICE USE ONLY

Log No. 100039
Permit No. _____
Basin 10f

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 56957

1. OWNE Hammon Construction
MAILING ADDRESS 5075 Alcorn Road Fallon, NV 89406
Fallon, NV 89406

ADDRESS AT WELL LOCATION 4866 Bottom Rd.
Fallon, NV 89406

2. LOCATION SW 1/4 NW 1/4 Sec 33 T 19 R 28
PERMIT NO Parcel No. 008-692-11

Latitude 39.4694 Longitude -118.8550 WGS 84
Subdivision Name _____ County Churchill

3. WORK PERFORMED
New Well

4. PROPOSED USE
Domestic

5. WELL TYPE
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sand		0	10	10
Brown Clay		10	28	18
Brown Sand		28	32	4
Black Clay		32	38	6
Black Sand		38	85	47
Gray Clay		85	92	7
Gray Sand		92	143	51
Brown Clay		143	150	7
Brown Sand	X	150	160	10

8. WELL CONSTRUCTION

Depth Drilled 160 Depth Cased 160 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
12.3 Inches	0 Feet	100 Feet
10 Inches	100 Feet	160 Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6	3.85	0.258	20	160
6.625	12.92	0.188	0	20

Perforations:

Type perforation Saw Cut
Size perforation 0.125
From 155 feet to 160 feet

Surface Sea Yes No

Seal Type:
Concrete Grout

Depth of Seal 100

Placement Method: Pumped

Gravel Packed: Yes No

From 100 feet to 160 Feet

9. WATER LEVEL

Static Water Level 14 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road

Fallon, NV 89407

Contracto

Nevada contractor's license number 29064
issued by the State Contractor's

Nevada driller's license number issued by the 2307
Division of Water Resource, the on-site driller

Signe *[Signature]*

By driller performing the actual drilling on site or contract

Date 6/5/2006

Date started 5/30/2006

Date completed 5/31/2006

7. WELL TEST DATA

TEST METHOD Air

Comments	GPM	Drawdown	Time (Hours)
	15		1