


STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT



office use only
Log No. 100055
Permit No.
Basin. DBS

1. OWNER **Morros Construction**
MAILING ADDRESS **PO Box 799**
Sparks NV 89436

ADDRESS AT WELL LOCATION **75 Encanto Dr** 56433
57044

2. Location **SW 1/4 NW 1/4 Sec 17 T 21 N R 21E**
PERMIT NO. **PARCEL NO. 076-310-33**

Washoe County

SUBDIVISION NAME

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other Mud

6. LITHOLOGIC LOG

Material	Water/Strata	From	To	Thickness
DG		0	50	50
Clay rock.		50	350	300
Rock		350	718	368

8. WELL CONSTRUCTION
 Depth Drilled **718 feet** Depth Cased **718 feet**
 HOLE DIAMETER (BIT SIZE)

	From	To	
11 inches	0 feet	60 feet	60 feet
8 3/4 inches	60 feet	718 feet	718 feet

 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.94	188	+1 1/2	718

 Perforations:
 Type Perforation **Factory**
 Size perforation **3/32 x 3"**

From	To
425 feet	718 feet
From	feet
From	feet
From	feet
From	feet
From	feet
From	feet

 Surface Seal YES No
 Depth of Seal **60 feet**
 Pumped Poured
 Gravel Packed: Yes No
 From **60 feet** to **718 feet**
 Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

RECEIVED
 2006 JUN -7 AM 11:05
 STATE ENGINEERS OFFICE

9. WATER LEVEL
 Static water level **400** feet below land surface
 Artesian flow **0** GPM **0** P.S.I.
 Water Temperature **cold** Degrees F Quality

Date started **2-3 -06**
 Date completed **2-23 -06**

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)			Time (hours)
15	300			3

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509
 NV Contractors No. **14170**
 NV Driller's Lic (on site) **786**
 Signed
 By driller performing actual drilling on site or contractor
 Date **3-1-2006**