



STATE OF NEVADA  
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 100058  
Permit No. \_\_\_\_\_  
Basin 101

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 56642

1. OWNE Bob Hendrix  
MAILING ADDRESS 2650 Harvey Ln Fallon, NV 89406  
Fallon, NV 89406

ADDRESS AT WELL LOCATION 2487 Harvey Lane  
Fallon, NV 89406

2. LOCATION SE 1/4 SW 1/4 Sec 15 T 19 R 28  
PERMIT NO Parcel No. 008-081-27

Latitude 39.50654 Longitude -118.8308  WGS 84  
Subdivision Name County Churchill

3. WORK PERFORMED  
New Well

4. PROPOSED USE  
Domestic

5. WELL TYPE  
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sand		0	8	8
Brown Clay		8	24	16
Brown Sand		24	42	18
Black Clay		42	53	11
Black Sand		53	69	16
Brown Clay		69	74	5
Brown Sand	X	74	80	6

8. WELL CONSTRUCTION

Depth Drilled 80 Depth Cased 80 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
12.5 Inches	0 Feet	50 Feet
10 Inches	50 Feet	80 Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6	3.85	0.258	20	80
6.625	12.92	6.625	0	20

Perforations:

Type perforation Saw Cut  
Size perforation 0.125  
From 76 feet to 81 feet

Surface Sea  Yes  No

Seal Type:

Depth of Seal 50

Concrete Grout

Placement Method: Pumped

Gravel Packed:  Yes  No

From 50 feet to 80 Feet

9. WATER LEVEL

Static Water Level 12 feet below land surfac

Artesian Flow 15 G.P.M. P.S.I.

Water temperature ° F Qualit unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road

Fallon, NV 89407

Contracto

Nevada contractor's license number 29064  
issued by the State Contractor's

Nevada driller's license number issued by the 2307  
Division of Water Resource, the on-site driller

Signe

By driller performing the actual drilling on site or contract

Date 5/30/2006

Date started 5/24/2006

Date completed 5/24/2006

7. WELL TEST DATA

TEST METHOD

Comments	GPM	Drawdown	Time (Hours)

STATE ENGINEERS OF NEVADA

2006 JUN -5 PM 2:40

RECEIVED