


COPIES TO  
 - DIVISION OF WATER RESOURCES  
 - CLIENT'S COPY  
 - WELL DRILLER'S COPY

STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
**WELL DRILLER'S REPORT**



Log No. 10019  
 Permit No. \_\_\_\_\_  
 Basin 162  
 NOTICE OF INTENT NO. 30007

PRINT OR TYPE ONLY

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER Maureen Mero ADDRESS AT WELL LOCATION 3820 S. Rainbow Ave.  
 MAILING ADDRESS \_\_\_\_\_

2. LOCATION SE 1/4 SE 1/4 Sec 31 T 20S N R 54 E Nye County  
 PERMIT NO. 41-243-06 Calvada Valley Ut:1, Blk:23, Lot:17

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Sandy Loam		0	18	18
Brown Clay		18	26	8
Brown Clay/Caliche		26	33	7
Gray Clay		33	56	23
Brown Clay		56	97	41
<del>Brown Clay/Caliche</del>		<del>97</del>	<del>112</del>	<del>15</del>
Brown Clay	X	112	152	40
Brown Clay/Caliche	X	152	168	16
Brown Clay	X	168	200	32

8. WELL CONSTRUCTION  
 Depth Drilled 200 Feet Depth Cased 200 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
10 Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	3.92	.28	0	200

Perforations:  
 Type perforation Saw Cut  
 Size perforation 1/4" width 8" long  
 From 160 feet to 200 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50'  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 50 feet to 200 feet

9. WATER LEVEL  
 Static water level 72 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. P.S.I. \_\_\_\_\_  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started June 26, 20 06  
 Date completed June 26, 20 06

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name JIM PIKE WELL DRILLING, LLC.  
 (CONTRACTOR)

7. WELL TEST DATE

TEST METHOD:	Bailer	Pump	Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	
<u>20</u>	<u>4</u>	<u>1/4</u>	

Address P.O. BOX 56  
 (CONTRACTOR)  
PAHRUMP, NV. 89041  
 Nevada contractor's license number issued by the State Contractor's Board 17563A  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1324  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date July 6, 2006