

**STATE OF NEVADA  
DIVISION OF WATER RESOURCES**

OFFICE USE ONLY

Log No. 100226  
Permit No. \_\_\_\_\_  
Basin 101

**PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK**

**WELL DRILLER'S REPORT**

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 56512-52

1. OWNE A & K Earth Movers, Inc.  
MAILING ADDRESS 1200 Auction Road Fallon, NV 89406  
Fallon, NV 89406

ADDRESS AT WELL LOCATION Coleman Rd  
Fallon, NV 89406

2. LOCATION 1/4 NW 1/4 Sec 35 T 19 R 28  
PERMIT NO DEW-58 Parcel No. 008-391-34

Latitude \_\_\_\_\_ Longitude \_\_\_\_\_  WGS 84  
Subdivision Name Onda Verde County Churchill

3. WORK PERFORMED  
New Well

4. PROPOSED USE  
Dewatering

5. WELL TYPE  
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Clay		0	2	2
Brown Sand	X	2	30	28

8. WELL CONSTRUCTION

Depth Drilled 30 Depth Cased 30 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
20 Inches	0 Feet	30 Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
8	8.76	0.508	0	30

Perforations:

Type perforation Slotted  
Size perforation 0.032  
From 10 feet to 30 feet

Surface Sea  Yes  No

Seal Type:

Depth of Seal 3

Bentonite

Placement Method: Poured

Gravel Packed:  Yes  No

From 3 feet to 30 Feet

9. WATER LEVEL

Static Water Level 8 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road

Fallon, NV 89407

Contracto

Nevada contractor's license number 29064

issued by the State Contractor's

Nevada driller's license number issued by the 1758

Division of Water Resource, the on-site driller

Signe Floyd Wright *ok*

By driller performing the actual drilling on site or contract

Date 4/26/2006

Date started 11/18/2005

Date completed 11/18/2005

7. WELL TEST DATA

TEST METHOD

Comments	GPM	Drawdown	Time (Hours)