

STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 100255
Permit No. _____
Basin 10

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 57198-13

1. OWNE A & K Earthmovers, Inc.
MAILING ADDRESS P.o. Box 1059 Fallon, NV 89406
Fallon, NV 89406

ADDRESS AT WELL LOCATION 2290 Reno Highway
Fallon, NV 89406

2. LOCATION NW 1/4 ~~NW~~ 1/4 Sec 26 T 19 R 28
PERMIT NO DEW-61 SE Parcel No. 008-391-34

Latitude ~~39.48429~~ Longitude ~~118.8520~~ WGS 84
39.47842 118.50520
Subdivision Name _____ County _____

3. WORK PERFORMED
New Well

4. PROPOSED USE
Domestic

5. WELL TYPE
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Clay		0	8	8
Brown Sand	X	8	30	22

N 39.478520
W 118.804223 NAD 87

8. WELL CONSTRUCTION

Depth Drilled 30 Depth Cased 30 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
12 Inches	0 Feet	30 Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O D (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
8	8.76	0.508	0	30

Perforations:

Type perforation Slotted
Size perforation 0.032
From 3 feet to 30 feet
From feet to feet

Surface Sea Yes No

Seal Type:
Concrete Grout

Depth of Seal 3

Placement Method: Pumped

Gravel Packed: Yes No

From 3 feet to 30 Feet

9. WATER LEVEL

Static Water Level 8 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit

Date started 5/9/2006

Date completed 5/9/2006

7. WELL TEST DATA

TEST METHOD Air

Comments	GPM	Drawdown	Time (Hours)

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road

Fallon, NV 89407

Contracto

Nevada contractor's license number 29064

issued by the State Contractor's

Nevada driller's license number issued by the 2307

Division of Water Resource, the on-site driller

Signe *[Signature]*

By driller performing the actual drilling on site or contract

Date 5/23/2006