

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 29856
30101

1. OWNER Perini Const. ADDRESS AT WELL LOCATION 3600 S Las Vegas Blvd
 MAILING ADDRESS 6370 S. Polaris
Las Vegas, NV 89113 29
 2. LOCATION NW 1/4 SE 1/4 Sec. 20 T 21 N 61 E Clark County
 PERMIT NO. DW-1217 162-20-501-005 City Center Subdivision Name
Issued by Water Resources Parcel No.

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE dewatering
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other Bucket/Auger

6. LITHOLOGIC LOG #3

| Material | Water Strata | From | To | Thickness |
|----------|--------------|------|----|-----------|
| Clay | | 0 | 6 | 6 |
| Rock | | 6 | 15 | 9 |
| Clay | <u>22</u> | 15 | 22 | 7 |
| Silt | | 22 | 24 | 2 |
| Clay | | 24 | 29 | 5 |
| Rock | | 29 | 34 | 5 |
| Clay | | 34 | 38 | 4 |

8. WELL CONSTRUCTION
 Depth Drilled 38 Feet Depth Cased 38 Feet

HOLE DIAMETER (BIT SIZE)
 From 24" Inches To 0 Feet 39 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| <u>12"</u> | <u>12.5</u> | <u>.5</u> | <u>0</u> | <u>38</u> |

Perforations:
 Type perforation Archive
 Size perforation .32
 From 0 feet to 38 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Placement Method: Pumped Poured

Gravel Packed: Yes No
 From 0 feet to 38 feet

9. WATER LEVEL
 Static water level 22' feet below land surface
 Artesian flow N/A G.P.M. _____ P.S.I. _____
 Water temperature N/A °F Quality N/A

Date started 4/25/06, 20 _____
 Date completed 4/25/06, 20 _____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|------------|-------------------------------|--------------|
| <u>N/A</u> | <u>N/A</u> | <u>N/A</u> |

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Viking Drillers Inc Contractor
 Address 801 Northport Dr. Contractor
W. Sacramento, CA 95691
 Nevada contractor's license number issued by the State Contractor's Board 0034680
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-2091
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 8/6/06

Log 100428

THIS BORING LOG IS FOR VIKING'S INTERNAL PURPOSES ONLY. IT DOES NOT REPRESENT INFORMATION PROVIDED BY A SOILS ENGINEER.

| | | | | | |
|--------------------------------|----------------------------------|-------------------------|----------------------------|----------------------------------|------------------------|
| LOG FOR BORING NO. #3 | | JOB NAME: <i>Catrac</i> | | | |
| DATE STARTED <i>4/25/06</i> | DATE COMPLETED <i>4/25/06</i> | LOGGED BY <i>EB</i> | DRILLED BY <i>EB</i> | TYPE OF DRILL RIG <i>#36</i> | JOB NO. <i>1039</i> |
| DEPTH OF HOLE <i>38'</i> | DIAMETER OF HOLE <i>24"</i> | CASING <i>12"</i> | PERFORATIONS <i>38'</i> | SAMPLING METHOD <i>Visual</i> | ELEVATION |

LOCATION
APN # 162-20-501-005

DRILLERS NOTES:

Temporary dewatering well drilled with Bucket/Auger

Eric Bakken M-2091

| DEPTH | SAMPLES | GRAPHIC | DESCRIPTION |
|-------|---------|---------|-------------|
| 0' | | | clay |
| 10' | | | Rock |
| 20' | | | clay |
| 25' | | | SILT |
| 30' | | | clay |
| 35' | | | Rock |
| 40' | | | clay |
| 50' | | | |
| 60' | | | |
| 70' | | | |
| 80' | | | |
| 90' | | | |
| 100' | | | |