

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 29886
2010

1. OWNER Perini Const. ADDRESS AT WELL LOCATION 3600 S. Las Vegas Blvd
 MAILING ADDRESS 6370 S. Polaris Las Vegas, NV 89113 Las Vegas, NV
 2. LOCATION NW 1/4 SE 1/4 Sec. 20 T. 21 N. R. 61 E. County Clark
 PERMIT NO. DW-1217 Parcel No. 162-20-501-005 Subdivision Name City Center
 Issued by Water Resources

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE domestic
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other Auger/Bedrock

6. LITHOLOGIC LOG # 14

| Material | Water Strata | From | To | Thickness |
|-------------|--------------|-----------|-----------|-----------|
| <u>Clay</u> | / | <u>0</u> | <u>13</u> | <u>13</u> |
| <u>Rock</u> | / | <u>13</u> | <u>19</u> | <u>5</u> |
| <u>Clay</u> | / | <u>19</u> | <u>34</u> | <u>15</u> |
| <u>Rock</u> | / | <u>34</u> | <u>42</u> | <u>8</u> |
| <u>Clay</u> | / | <u>42</u> | <u>48</u> | <u>6</u> |

DCNR/DWR
 RECEIVED
 AUG 17 2006
 LAS VEGAS OFFICE

8. WELL CONSTRUCTION
 Depth Drilled 49 Feet Depth Cased 48 Feet

HOLE DIAMETER (BIT SIZE)
 From 0 To 49
24 Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| <u>12"</u> | <u>12.5</u> | <u>.5</u> | <u>0</u> | <u>49</u> |

Perforations:
 Type perforation Machine
 Size perforation .032
 From 0 feet to 48 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal _____
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 0 feet to 48 feet

9. WATER LEVEL
 Static water level _____ feet below land surface
 Artesian flow N/A G.P.M. _____ P.S.I. _____
 Water temperature M/T °F Quality M/T

Date started 5/2/06, 20____
 Date completed 5/12/06, 20____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|------------|-------------------------------|--------------|
| <u>N/A</u> | <u>N/A</u> | <u>N/A</u> |

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge

Name Viking Drillers, Inc. Contractor
 Address 801 Northport Dr. Contractor
W. Sacramento, CA 95621
 Nevada contractor's license number 0034680
 issued by the State Contractor's Board
 Nevada driller's license number issued by the M-2091
 Division of Water Resources, the on-site driller
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 5/6/06

THIS BORING LOG IS FOR VIKING'S INTERNAL PURPOSES ONLY. IT DOES NOT REPRESENT INFORMATION PROVIDED BY A SOILS ENGINEER.

| | | | | | |
|-------------------------------|----------------------------------|-------------------------|----------------------------|----------------------------------|------------------------|
| LOG FOR BORING NO. 14' | | JOB NAME: <i>Catrac</i> | | | |
| DATE STARTED <i>5/2/06</i> | DATE COMPLETED <i>5/02/06</i> | LOGGED BY <i>EB</i> | DRILLED BY <i>EB</i> | TYPE OF DRILL RIG <i>#36</i> | JOB NO. <i>1039</i> |
| DEPTH OF HOLE <i>48'</i> | DIAMETER OF HOLE <i>24"</i> | CASING <i>12"</i> | PERFORATIONS <i>48'</i> | SAMPLING METHOD <i>Visual</i> | ELEVATION |

LOCATION
APN # 162-80-501-005

DRILLERS NOTES:
Temp. dewatering well
Drilled with Bucket/Auger
Eric Bakker M-2091

| DEPTH | SAMPLES | GRAPHIC | DESCRIPTION |
|-------|---------|---------|-------------|
| 10' | | | clay |
| 20' | | | Rock |
| 30' | | | clay |
| 40' | | | Rock |
| 50' | | | clay |
| 60' | | | |
| 70' | | | |
| 80' | | | |
| 90' | | | |
| 100' | | | |