

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 29862 *alg*

1. OWNER Norman and Myla Yahraus. ADDRESS AT WELL LOCATION 1475 Sandstone Dr
 MAILING ADDRESS 709 Golden Oak Dr Sandstone Dr, Calico Basin, Nevada.
Las Vegas NV 89117

2. LOCATION SE 1/4 NW 1/4 Sec 06 T 21 N 59 E Clark. County
 PERMIT NO. 164-06-201-005 Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Red Sandstone		0'	85'	85'
Gray Clay and Gravel		85'	145'	60'
Hard Black Clay		145'	168'	23'
Gray clay and Gravel		174'	191'	17'
Black and Red Clay		191'	200'	9'
Hard Gray Sandstone		200'	219'	19'
Gray sandstone and Clay		219'	227'	8'
Hard Black Clay		227'	245'	18'
Red Clay and Sandstone		245'	249'	4'
Black and Gray Clay		249'	305'	56'
Red Clay and Sandstone		305'	327'	22'
Hard Black Clay		327'	346'	19'
Hard Gray Sandstone		346'	447'	101'
Long laminated Gravel + Clay		447'	515'	68'

DCNR/DWR
RECEIVED
AUG 31 2006
LAS VEGAS OFFICE

8. WELL CONSTRUCTION
 Depth Drilled 515 Feet Depth Cased 515 Feet

HOLE DIAMETER (BIT SIZE)
 From 10 5/8 Inches To 5 1/2 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 3/8</u>		<u>1/4" W&V</u>	<u>0</u>	<u>300'</u>
<u>4"</u>		<u>PVC</u>	<u>0</u>	<u>515</u>

Perforations:
 Type perforation Saw cut
 Size perforation 1/4 x 12
 From 215 feet to 515 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 100' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From _____ feet to _____ feet

9. WATER LEVEL
 Static water level 190 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name T.D.C. Water Well Drilling Contractor
 Address 2870 W Pebble Rd, Las Vegas Contractor
NV, 89123
 Nevada contractor's license number issued by the State Contractor's Board 59948
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2316
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 8/31/06

Date started 6/19/06
 Date completed 8/31/06

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>45+</u>		