

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in
 accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 30087

1. OWNER William Lyon Homes ADDRESS AT WELL LOCATION 8325 COKE ST, LV. NV.
 MAILING ADDRESS _____
 2. LOCATION NE 1/4 SE 1/4 Sec 09 T. 19 N/S R. 60 E CLARK County
 PERMIT NO. 125-09-702-003 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
ABANDON WELL		400 ft Deep	8 5/8"	
STATIC WATER		100 ft		
PERFORATE PIPE		FROM BOTTOM UP		
TO 50 FT.				
CEMENT FROM BOTTOM UP WITH				
2 1/2 SACK NEAT CEMENT TO 20 FT.				
CEMENT SETTLED OUT.				
TOP 20 FT 5 SACK MIX				
Pull PUMP				
Plugging of Log			59775	

DCNR/DWR
 RECEIVED
 OCT 09 2006
 LAS VEGAS OFFICE

8. WELL CONSTRUCTION
 Depth Drilled _____ Feet Depth Cased _____ Feet
 HOLE DIAMETER (BIT SIZE)
 From _____ To _____
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)

Perforations:
 Type perforation _____
 Size perforation _____
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal _____
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From _____ feet to _____ feet

9. WATER LEVEL
 Static water level 100 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

Date started 10-04-06, 20 _____
 Date completed 10-09-06, 20 _____

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name VERNON H. DIMICK Contractor
 Address 5360 N BONITA VISTA ST
LV. NV. 89149 Contractor
 Nevada contractor's license number issued by the State Contractor's Board 10062
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 552
 Signed V.H. Dimick
 By driller performing actual drilling on site or contractor
 Date 10-09-06