

Log No. 101095
 Permit No.
 Basin 101

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 5584

1. OWNER: KG Builders
 MAILING ADDRESS: PO Box 1189 Fernley, NV 89408
 ADDRESS AT WELL LOCATION: 1910 Sky Ridge Fallon, NV
 2. LOCATION: NW 1/4 NW 1/4 Sec. 20 T. 19 N/S R. 28 E. Churchill County
 PERMIT NO.: 08-175-30
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED: New Well Replace Recondition Deepen Abandon Other
 4. PROPOSED USE: Domestic Irrigation Test Municipal/Industrial Monitor Stock
 5. WELL TYPE: Cable Rotary RVC Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sand		1	32	
Clay		32	43	
Coarse Sand		43	74	
Clay		74	79	

8. WELL CONSTRUCTION

Depth Drilled: 79 Feet Depth Cased: 79 Feet
 HOLE DIAMETER (BIT SIZE):
 From 10 5/8 Inches To 7 1/2 Feet
 Casing Schedule:

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	13	1.88	1	29
6 3/8	PRC	3/4	29	79

Perforations:
 Type perforation: Machine Perforated
 Size perforation: 3 1/2 x 1/2 in. 40#
 From 60 feet to 67 feet
 From feet to feet
 From feet to feet
 From feet to feet

Surface Seal: Yes No Seal Type: Neat Cement Cement Grout Concrete Grout
 Depth of Seal: 50
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 30 feet to 79 feet

9. WATER LEVEL
 Static water level: 16 feet below land surface
 Artesian flow: G.P.M. P.S.I.
 Water temperature: C °F Quality: Good

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name: Kevin Driscoll Contractor
 Address: PO Box 593 Contractor
 Nevada contractor's license number issued by the State Contractor's Board: 003824
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller: 1814
 Signed: [Signature] By driller performing actual drilling on site or contractor
 Date: 10/19/04

Date started: 10/16/04, 20
 Date completed: 10/17/04, 20

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
40-45		1 1/2