

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

Log No. 101192
 Permit No. 066
 Basin

NOTICE OF INTENT NO. 28580

1. OWNER Catchell Gold Corp ADDRESS AT WELL LOCATION Summer Camp PITE
 MAILING ADDRESS

2. LOCATION SW 1/4 SE 1/4 Sec 9 T 38 S R 42 E Humboldt County

PERMIT NO. Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Top soil		0	3	3
Black shale		3	225	222
pump grout				
183-101				
poored cement				
10-0				
put 3x3 pipe				
on well head				

8. WELL CONSTRUCTION
 Depth Drilled 225 Feet Depth Cased 225 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From	To	Feet
4 7/8	0	20	Feet
8 3/4	20	225	Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4		SC 40	+2 1/2	225

Perforations:
 Type perforation mill slot
 Size perforation 0.220
 From 185 feet to 225 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal 10

Placement Method: Pumped
 Poured

Gravel Packed: Yes No
 From 183 feet to 225 feet

9. WATER LEVEL
 Static water level 190 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 6 °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name WDC Exploration & Wells
 Contractor Silver St
 Address 580 W. Silver St
EIKO NV 89801
 Contractor

Nevada contractor's license number issued by the State Contractor's Board CO12850
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1684

Signed Dan - [Signature]
 By driller performing actual drilling on site or contractor

Date 12-27-05

Date started 12-9, 2005
 Date completed 12-10, 2005

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>10</u>		<u>4</u>



REC'D
2006 JAN -6 PM 1:57
STATE DEPT