

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

office use only
Log No. 101393
Permit No.
Basin 0928

NOTICE OF INTENT NO. 04648

1. OWNER Fredrick Fomous ADDRESS AT WELL LOCATION 11685 Chesapeake Dr 58985
MAILING ADDRESS 11685 CHESAPEAKE Dr. Latitude N 39deg 40.399 939
Reno, NV 89506 Longitude W 119deg 50.265' WGS 84
2. Location SE 1/4 Na 1/4 Sec 34 T21 N R19 E Washoe County
PERMIT NO. PARCEL NO. 80-361-07 SUBDIVISION NAME

3. WORK PERFORMED			4. PROPOSED USE			5. WELL TYPE		
New Well	Replace	Recondition	<input checked="" type="checkbox"/> Domestic	Irrigation	Test	Cable	Rotary	RVC
Deepen	<input checked="" type="checkbox"/> Abandon	Other	Municipal/Industrial	Monitor	Stock	Air	Other	Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Perfed from 0 to 102'				0
Installed termie to bottom & pumped neat cement.				0
We did get returns.				0

39.682429°N
119.836741°W
NAD27 Con US

2006 OCT -2 AM 11:19

8. WELL CONSTRUCTION

Depth Drilled	Depth Cased	HOLE DIAMETER (BIT SIZE)	
From	To	From	To
102 feet	102 feet	0 inches	0 feet
		0 inches	0 feet
		0 inches	0 feet

CASING SCHEDULE

Size O.D.	Weight/Ft.	Wall Thickness	From	To
(Inches)	(Pounds)	(Inches)	(Feet)	Feet
6 5/8	12.97	.188	0	102

Perforations:

Type Perforation	Mills Knife	From	To
Size perforation	1/4 x 3	feet	feet
0	0	0	102
0		feet	feet

Surface Seal YES No Seal Type:
Depth of Seal 102 feet Neat Cement
 Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
From 0 feet to feet

9. WATER LEVEL

Static water level	84	feet below land surface
Artesian flow	GPM 0	P.S.I.
Water Temperature	Degrees F	Quality

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	<input checked="" type="checkbox"/> Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)	

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name McKay Drilling, Inc.
4850 Joule St.
Reno, NV 89502

NV Contractors No. 14170
NV Driller's Lic (on site) 2187

Signed *Steve McKay*
By driller performing actual drilling on site or contractor

Date 9/20 -06