

STATE OF NEVADA
DIVISION OF WATER RESOURCES



OFFICE USE ONLY

Log No. 101470
Permit No. _____
Basin 10

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 58313

1. OWNE Richard Hutchings
MAILING ADDRESS P.o. Box 5010 Fallon, NV 89407
Fallon, NV 89407

ADDRESS AT WELL LOCATION 957 Sheckler Cut-off
Fallon, NV 89406

2. LOCATION SW 1/4 SW 1/4 Sec 29 T 19 R 28
PERMIT NO Parcel No. 008-654-22

Latitude 39.47516 Longitude -118.8744 WGS 84
Subdivision Name County Churchill

3. WORK PERFORMED
New Well

4. PROPOSED USE
DOMESTIC

5. WELL TYPE
Rotary-mud

6. LITHOLOGIC LOG				
Material	Water Strata	From	To	Thick-ness
Brown Sand		0	38	38
Brown Clay		38	49	11
Gray Sand		49	68	19
Gray Clay		68	74	6
Brown Sand		74	82	8
Brown Clay		82	86	4
Gray Sand		86	103	17
Black Clay		103	114	11
Black Sand		114	142	28
Brown Clay		142	151	9
Brown Sand	X	151	160	9

8. WELL CONSTRUCTION				
Depth Drilled	160	Depth Cased	160	Feet
HOLE DIAMETER (BIT SIZE)				
	From	To		
12.5 Inches	0 Feet	160 Feet		
Inches	Feet	Feet		
Inches	Feet	Feet		
CASING SCHEDULE				
Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6.625	12.92	0.188	0	20
6	3.85	0.258	20	160

Perforations:
Type perforation Saw Cut
Size perforation 0.125
From 155 feet to 160 feet

Surface Seal Yes No Seal Type: Concrete Grout
Depth of Seal 100
Placement Method: Pumped
Gravel Packed: Yes No
From 100 feet to 160 Feet

9. WATER LEVEL
Static Water Level 30 feet below land surfac
Artesian Flow G.P.M. P.S.I.
Water temperature ° F Qualit unknown

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.
Contracto
Address 403 McLean Road
Fallon, NV 89407
Contracto
Nevada contractor's license number 29064
issued by the State Contractor's
Nevada driller's license number issued by the 2307
Division of Water Resource, the on-site driller.
Signe *[Signature]*
Driller performing the actual drilling on site or contract
Date 8/7/2006

Date started 8/2/2006
Date completed 8/2/2006

7. WELL TEST DATA

TEST METHOD			
Comments	GPM	Drawdown	Time (Hours)

STATE ENGINEERS OFFICE
2006 AUG 24 AM 11:30
RECEIVED