

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 58590

1. OWNER Martin Johnson ADDRESS AT WELL LOCATION 2455 RHODES RD
 MAILING ADDRESS _____
 2. LOCATION NW 1/4 SW 1/4 Sec 3 T 17N N/S R 20 E WASHOE County
 PERMIT NO. 050-920-058 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
DIRT-ROCK		0	8	8
FRACTURED ROCK	XXXX	8	60	52
BROWN CLAY-GRAVEL		60	145	85
FRAC ROCK	XXXX	145	215	70
		215	257	42

39.36578°N
 119.73241°W
 NAD 83

8. WELL CONSTRUCTION
 Depth Drilled 257 Feet Depth Cased 257 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
10 5/8 Inches 30 Feet 100 Feet
9 7/8 Inches 100 Feet 257 Feet
 _____ Inches _____ Feet _____ Feet
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	14	.188	72	17
6 5/8	4	SDR21	17	257

Perforations:
 Type perforation GRINDER CUT
 Size perforation .045" x 4"
 From _____ feet to _____ feet
 From 137 feet to 257 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 101 ft Neat Cement
 Placement Method: Pumped Concrete Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 101 feet to 257 feet

9. WATER LEVEL
 Static water level 12 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature COLD °F Quality CLEAR

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name BLAIN DRILLING & PUMP CO. INC.
 Address P.O. Box 1255 Carson City, NV 89702
 Nevada contractor's license number issued by the State Contractor's Board 46498
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2167
 Signed Jack Watson
 By driller performing actual drilling on site or contractor
 Date 22 AUG 06

Date started 11 AUG, 2006
 Date completed 16 AUG, 2006

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>257</u>		<u>1.5</u>