



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY  
 Log No. 102455  
 Permit No. \_\_\_\_\_  
 Basin. 214

NOTICE OF INTENT NO. 30927

1. OWNER Tom Edwards ADDRESS AT WELL LOCATION 2 miles North of Searchlight & 1 mile east of Hwy 95  
 MAILING ADDRESS 191 Silver Ln, Santa Maria CA 93455 2130 N US Hwy 95 South of  
 2. LOCATION NE 1/4 NW 1/4 Sec. 23 T 28 N 0 R 63 E Clark County Clark  
 PERMIT NO. 243-23-000-005 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Municipal/Industrial  Irrigation  Monitor  Test  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Top Soil		0	2	2
Decomposed Granite		2	68	66
Red Clay & Dec/Granite		68	71	3
Decomposed Granite		71	186	115
Red Clay & Dec/Granite		186	267	81
Decomposed Granite		267	344	77
Red Clay & Dec/Granite		344	356	12
Brown Clay & Dec/Granite		356	371	15
Decomposed Granite		371	440	69

DCNR/DWR  
 RECEIVED  
 FEB 12 2007  
 LAS VEGAS OFFICE

8. WELL CONSTRUCTION  
 Depth Drilled 440 Feet Depth Cased 440 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 10 Inches To 0 Feet 440 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6</u>	<u>Factory</u>		<u>0</u>	<u>440</u>
	<u>PVC</u>			

Perforations:  
 Type perforation Factory  
 Size perforation \_\_\_\_\_  
 From 260 feet to 440 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  Neat Cement  Cement Grout  
 Depth of Seal \_\_\_\_\_  
 Placement Method:  Pumped  Percuted

Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level 227 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature 60.1 °F Quality Good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name T. D. C. Water Wells Contractor  
 Address 2870 W. Pebble Rd Las Vegas NV 89123 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 59948  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2316  
 Signed Mr R [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 02-09-07

Date started 02-05- 2007  
 Date completed 02-09- 2007

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>2.0</u>		