


STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 103060
Permit No. _____
Basin 101

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK



WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 59387

1. OWNE Jeff Sharp
MAILING ADDRESS 7032 Grand Junction Ave. Las Vegas,
Las Vegas, NV 89179

ADDRESS AT WELL LOCATION 841 Clark Lane
Fallon, NV 89406

2. LOCATION NW 1/4 NW 1/4 Sec 29 T 19 R 30
PERMIT NO R-542 Parcel No. 009-151-04

Latitude 39.48767 Longitude -118.64905 WGS 84
Subdivision Name _____ County Churchill

3. WORK PERFORMED
Replace

4. PROPOSED USE
Domestic

5. WELL TYPE
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sand		0	30	30
Brown Clay		0	14	14
Gray Clay	X	30	40	10

N 39.487,769
W 118.648,077 NAD 27

8. WELL CONSTRUCTION

Depth Drilled 40 Depth Cased 40 Feet

HOLE DIAMETER (BIT SIZE)

	From	To	
22 Inches	0 Feet	40 Feet	
Inches	Feet	Feet	
Inches	Feet	Feet	

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6.625	12.92	0.188	0	18
6	4.0	0.316	18	40

Perforations:

Type perforation Saw Cut
Size perforation 0.125
From 37 feet to 40 feet

Surface Sea Yes No

Seal Type:

Depth of Seal 25

Concrete Grout

Placement Method: Pumped

Gravel Packed: Yes No

From 25 feet to 40 Feet

9. WATER LEVEL

Static Water Level 8 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road

Fallon, NV 89407

Contracto

Nevada contractor's license number 29064

issued by the State Contractor's

Nevada driller's license number issued by the 2307

Division of Water Resource, the on-site driller

Signe

By driller performing the actual drilling on site or contract

Date 3/12/2007

Date started 3/6/2007

Date completed 3/6/2007

7. WELL TEST DATA

TEST METHOD Air

Comments	GPM	Drawdown	Time (Hours)
	10		

10

STATE ENGINEER'S OFFICE

2007 MAR 19 PM 1:29