



STATE OF NEVADA DIVISION OF WATER RESOURCES WELL DRILLER'S REPORT						OFFICE USE ONLY																																																																
						Log No.	103318																																																															
						Permit No.																																																																
						Basin	212																																																															
PRINT OR TYPE ONLY <span style="float: right;">Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340</span> DO NOT WRITE ON BACK						NOTICE OF INTENT NO. <span style="float: right;">31424</span>																																																																
1. OWNER Clark County Aviation			ADDRESS AT WELL LOCATION McCarren Airport Terminal 3																																																																			
MAILING ADDRESS P.O. Box 11005			5757 Wanye Newton Boulevard, Las Vegas, NV																																																																			
Las Vegas, Nv			Subdivision Name:		County: CLARK																																																																	
2. LOCATION NE 1/4 NE 1/4 Sec 34 T 21 S R 61 E		Latitude		UTM E		NAD 27																																																																
PERMIT/WAIVER No. DW-1243A 162-34-502-010		Longitude		N		x NAD 83/WGS 84																																																																
issued by Water Resources		Parcel No.		162-35-101-018																																																																		
3. WORKED PERFORMED			4. PROPOSED USE Dewater			5. WELL TYPE																																																																
<input checked="" type="checkbox"/> New Well <input type="checkbox"/> Replace <input type="checkbox"/> Recondition <input checked="" type="checkbox"/> Deepen <input checked="" type="checkbox"/> Other Dewatering Well			<input type="checkbox"/> Domestic <input type="checkbox"/> Irrigation <input type="checkbox"/> Test <input type="checkbox"/> Cable <input type="checkbox"/> Rotary <input type="checkbox"/> RVC <input type="checkbox"/> Municipal/Industrial <input checked="" type="checkbox"/> Monitor <input type="checkbox"/> Stock <input type="checkbox"/> Air <input checked="" type="checkbox"/> Other Auger Bucket																																																																			
6. LITHOLOGIC LOG					9. WELL CONSTRUCTION																																																																	
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Material</th> <th>Water Strata</th> <th>From</th> <th>To</th> <th>Thick-ness</th> </tr> </thead> <tbody> <tr> <td colspan="5"><b>Well #7444</b></td> </tr> <tr> <td colspan="5">N486197.9 E632078.5</td> </tr> <tr> <td>Compacted fill</td> <td></td> <td>0</td> <td>10</td> <td>10</td> </tr> <tr> <td>Sandy Fat Clay, brown to tan</td> <td></td> <td>10</td> <td>21</td> <td>11</td> </tr> <tr> <td>Caliche - hard</td> <td></td> <td>21</td> <td>24</td> <td>3</td> </tr> <tr> <td>Silty Clayey Sand - red, brown</td> <td></td> <td>24</td> <td>28</td> <td>4</td> </tr> <tr> <td>Clayey Gravel, cemented lenses</td> <td></td> <td>28</td> <td>34</td> <td>6</td> </tr> <tr> <td>Sandy Fat Clay, brown to tan</td> <td></td> <td>34</td> <td>56</td> <td>22</td> </tr> <tr> <td>Caliche - moderate cemented</td> <td></td> <td>56</td> <td>58</td> <td>2</td> </tr> <tr> <td>Caliche - hard</td> <td></td> <td>58</td> <td>61</td> <td>3</td> </tr> </tbody> </table>					Material	Water Strata	From	To	Thick-ness	<b>Well #7444</b>					N486197.9 E632078.5					Compacted fill		0	10	10	Sandy Fat Clay, brown to tan		10	21	11	Caliche - hard		21	24	3	Silty Clayey Sand - red, brown		24	28	4	Clayey Gravel, cemented lenses		28	34	6	Sandy Fat Clay, brown to tan		34	56	22	Caliche - moderate cemented		56	58	2	Caliche - hard		58	61	3	<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Depth Drilled</th> <th>Feet</th> <th>Depth Cased</th> <th>Feet</th> </tr> </thead> <tbody> <tr> <td>61</td> <td></td> <td>60</td> <td></td> </tr> </tbody> </table>			Depth Drilled	Feet	Depth Cased	Feet	61		60	
Material	Water Strata	From	To	Thick-ness																																																																		
<b>Well #7444</b>																																																																						
N486197.9 E632078.5																																																																						
Compacted fill		0	10	10																																																																		
Sandy Fat Clay, brown to tan		10	21	11																																																																		
Caliche - hard		21	24	3																																																																		
Silty Clayey Sand - red, brown		24	28	4																																																																		
Clayey Gravel, cemented lenses		28	34	6																																																																		
Sandy Fat Clay, brown to tan		34	56	22																																																																		
Caliche - moderate cemented		56	58	2																																																																		
Caliche - hard		58	61	3																																																																		
Depth Drilled	Feet	Depth Cased	Feet																																																																			
61		60																																																																				
					HOLE DIAMETER (BIT SIZE)																																																																	
					<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>24"</th> <th>Inches</th> <th>From</th> <th>To</th> <th>50'</th> <th>Feet</th> </tr> </thead> <tbody> <tr> <td>24"</td> <td>surface</td> <td>0</td> <td>50' BGL</td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>			24"	Inches	From	To	50'	Feet	24"	surface	0	50' BGL																																																					
24"	Inches	From	To	50'	Feet																																																																	
24"	surface	0	50' BGL																																																																			
					CASING SCHEDULE																																																																	
					<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Size O.D. (Inches)</th> <th>Weight/Ft. (Pounds)</th> <th>Wall Thickness (Inches)</th> <th>From (Feet)</th> <th>To (Feet)</th> </tr> </thead> <tbody> <tr> <td>6.5</td> <td>3.6</td> <td>.280</td> <td>0</td> <td>30</td> </tr> </tbody> </table>			Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)	6.5	3.6	.280	0	30																																																					
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)																																																																		
6.5	3.6	.280	0	30																																																																		
					Perforations:																																																																	
					<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Type of perforation</th> <th>Size of perforation</th> <th>From</th> <th>feet to</th> <th>To</th> <th>feet</th> </tr> </thead> <tbody> <tr> <td>machine slot</td> <td>.032"</td> <td>30</td> <td>60</td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>			Type of perforation	Size of perforation	From	feet to	To	feet	machine slot	.032"	30	60																																																					
Type of perforation	Size of perforation	From	feet to	To	feet																																																																	
machine slot	.032"	30	60																																																																			
					Annular Seal: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>																																																																	
					<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Neat Cement</th> <th>to</th> <th>Pumped</th> <th>Poured</th> </tr> </thead> <tbody> <tr> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Cement Grout</td> <td>to</td> <td>Pumped</td> <td>Poured</td> </tr> <tr> <td>Concrete Grout</td> <td>to</td> <td>Pumped</td> <td>Poured</td> </tr> <tr> <td>≥30% Bentonite Grout</td> <td>to</td> <td>Pumped</td> <td>Poured</td> </tr> </tbody> </table>			Neat Cement	to	Pumped	Poured					Cement Grout	to	Pumped	Poured	Concrete Grout	to	Pumped	Poured	≥30% Bentonite Grout	to	Pumped	Poured																																											
Neat Cement	to	Pumped	Poured																																																																			
Cement Grout	to	Pumped	Poured																																																																			
Concrete Grout	to	Pumped	Poured																																																																			
≥30% Bentonite Grout	to	Pumped	Poured																																																																			
					Gravel Pack: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No 0 50 Pumped <input checked="" type="checkbox"/> Poured																																																																	
					Type: pea gravel																																																																	
					Bentonite Chips: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No to Pumped Poured																																																																	
					Type:																																																																	
7. Water Level					10. DRILLER'S CERTIFICATION																																																																	
Static water level: 42 feet below land surface Artesian Flow: G.P.M. P.S.I. Water Temperature: °F Quality:					This well was drilled under my supervision and the report is true to the best of my knowledge. Name: Griffin Dewatering Corp Contractor Address: 536 E. Maitland Street Contractor Ontario, Ca 91761 Nevada contractor's license number issued by the State Contractor's Board C-23 0031246 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-2264 Signed: <i>Alan J. Parker</i> By driller performing actual drilling on site or contractor Date: June 27, 2007																																																																	
8. WELL TEST DATA																																																																						
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>TEST METHOD:</th> <th>Bailer</th> <th>Pump</th> <th>Air Lift</th> </tr> </thead> <tbody> <tr> <td></td> <td>G.P.M.</td> <td>Draw Down (Feet Below Static)</td> <td>Time (Hours)</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>					TEST METHOD:	Bailer	Pump	Air Lift		G.P.M.	Draw Down (Feet Below Static)	Time (Hours)																																																										
TEST METHOD:	Bailer	Pump	Air Lift																																																																			
	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)																																																																			

(Rev 05-06)

USE ADDITIONAL SHEETS IF NECESSARY

LAS VEGAS OFFICE