


STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
**WELL DRILLER'S REPORT**

OFFICE USE ONLY  
Log No. 103513  
Permit No. \_\_\_\_\_  
Basin 212



PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

Please complete this form in its entirety in  
accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 31425

1. OWNER Clark County Aviation ADDRESS AT WELL LOCATION McCarren Airport Terminal 3  
MAILING ADDRESS \_\_\_\_\_ 5757 Wayne Newton Boulevard, Las Vegas, NV  
Las Vegas, Nv Subdivision Name: \_\_\_\_\_ County: Clark

2. LOCATION NW ¼ NW ¼ Sec 35 T 21S N/S R 61 E Latitude \_\_\_\_\_ UTM E \_\_\_\_\_ NAD 27  
PERMIT/WAIVER No. DW-1244A 162-35-101-018 Longitude \_\_\_\_\_ N \_\_\_\_\_ x NAD 83/WGS 84  
Parcel No. 162-35-101-018

3. WORKED PERFORMED 4. PROPOSED USE DEWATER 5. WELL TYPE  
New Well Replace Recondition Domestic Irrigation Test Cable Rotary RVC  
Deepen x Other Dewatering Well Municipal/Industrial Monitor Stock Air x Other Auger Bucket

6. LITHOLOGIC LOG				
Material	Water Strata	From	To	Thick-ness
Well # 7413				
N486854.6 E632311				
Clayey Gravel		0	3	3
Caliche - white/hard		3	7	4
Fat Clay-with sand, gravel		7	18	11
Silty Clayey Sand - red,brown		18	21	3
Clayey Gravel, cemented lenses		21	34	13
Sandy Fat Clay, brown to tan		34	47	13
Caliche - moderate cemented		47	49	2
Caliche - hard		49	51	2

9. WELL CONSTRUCTION				
Depth Drilled	51'	Feet	Depth Cased	50'
HOLE DIAMETER (BIT SIZE)				
24"	From	0	To	50
24"	Inches surface	Feet	50' BGL	Feet
Inches	Feet	Feet	Feet	Feet
Inches	Feet	Feet	Feet	Feet
CASING SCHEDULE				
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6.5	3.6	.280	0	20

Perforations:  
Type of perforation machine slot  
Size of perforation .032"  
From 20 feet to 50 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Annular Seal: Yes X No  
Neat Cement \_\_\_\_\_ to \_\_\_\_\_ Pumped Poured  
Cement Grout \_\_\_\_\_ to \_\_\_\_\_ Pumped Poured  
Concrete Grout \_\_\_\_\_ to \_\_\_\_\_ Pumped Poured  
≥30% Bentonite Grout \_\_\_\_\_ to \_\_\_\_\_ Pumped Poured  
Gravel Pack: X Yes No 0 50 Pumped X Poured  
Type: pea gravel  
Bentonite Chips: Yes X No \_\_\_\_\_ to \_\_\_\_\_ Pumped Poured  
Type: \_\_\_\_\_

Date started: 23-Jul, 20 07  
Date completed: 7/23/2007, 20 07

7. Water Level  
Static water level: 25' feet below land surface  
Artesian Flow: \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water Temperature: \_\_\_\_\_ °F  
Quality: \_\_\_\_\_

8. WELL TEST DATA			
TEST METHOD:	Bailer	Pump	Air Lift
	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

**DCNR/DWR  
RECEIVED**

AUG 03 2007

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Griffin Dewatering Corp  
Contractor  
Address 536 E. Maitland Street  
Contractor  
Ontario, Ca 91761  
Nevada contractor's license number \_\_\_\_\_  
issued by the State Contractor's Board C-23 0031246  
Nevada driller's license number issued by the \_\_\_\_\_  
Division of Water Resources, the on-site driller M-2264  
Signed [Signature]  
By driller performing actual drilling on site or contractor  
Date 7/31/07

**LAS VEGAS OFFICE**