



PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 34767

1. OWNER Antonio Barajas ADDRESS AT WELL LOCATION NAS Fallon
MAILING ADDRESS 7373 Peak Drive suite 170
Las Vegas NV 89128

2. LOCATION N 2 1/4 NW 1/4 Sec. 15 T. 18 S R 29 E Churchill County
PERMIT NO. 11000848389 Parcel No. 006-611-01
NDSP FAC # Issued by Water Resources

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG MW 1

Material	Water Strata	From	To	Thick-ness
<u>N 39° 25.784'</u>				
<u>W 118° 43.007'</u>				
<u>Concrete slab</u>		<u>0</u>	<u>0.5</u>	<u>0.5</u>
<u>brown silty sand</u>		<u>0.5</u>	<u>3</u>	<u>2.5</u>
<u>brown sandy clay</u>		<u>3</u>	<u>5.6</u>	<u>2.6</u>
<u>grey silty sand</u>	<u>6'</u>	<u>5.6</u>	<u>7.0</u>	<u>1.4</u>
<u>grey poor SAND/silt</u>		<u>7.0</u>	<u>8.0</u>	<u>1.0</u>
<u>grey poor sand</u>		<u>8.0</u>	<u>9.9</u>	<u>1.9</u>
<u>brown sandy clay/silt</u>		<u>9.9</u>	<u>12.4</u>	<u>2.5</u>
<u>brown silty sand</u>		<u>12.4</u>	<u>13.1</u>	<u>0.7</u>
<u>brown poor SAND/silt</u>		<u>13.1</u>	<u>16.0</u>	<u>2.9</u>

8. WELL CONSTRUCTION
Depth Drilled 16 15' Feet Depth Cased 14' Feet

HOLE DIAMETER (BIT SIZE)
From To
10 Inches 9 Feet 14' Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2.375</u>	<u>0.70</u>	<u>0.308</u>	<u>0</u>	<u>14</u>

Perforations:
Type perforation slotted screened
Size perforation 0.010 inch
From 4 feet to 14 feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
Depth of Seal 0-2 bentonite Neat Cement
(2-2.5') Cement Grout
Placement Method: Pumped Poured Concrete Grout

Gravel Packed: Yes No #20 sand
From 2 feet to 15 feet

9. WATER LEVEL
Static water level 6' feet below land surface
Artesian flow no G.P.M. N/A P.S.I.
Water temperature warm °F Quality murky

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Dale A. Lehman Contractor
Address 520 Edison Way Reno NV 89502 Contractor
Nevada contractor's license number CE 4186
issued by the State Contractor's Board.
Nevada driller's license number issued by the M-1976
Division of Water Resources, the on-site driller.
Signed Dale A. Lehman
By driller performing actual drilling on site or contractor
Date 1/24/07

Date started 1/10 2007
Date completed 1/10 2007

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

RECEIVED
2007 JAN 26 AM 11:21
STATE ENGINEERS OFFICE