

STATE OF NEVADA  
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 104138  
Permit No. \_\_\_\_\_  
Basin 101

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 60694

1. OWNER Pony Express Village -  
MAILING ADDRESS 821 W. Bridge St. Yerington, NV 894  
Yerington, NV 89447

ADDRESS AT WELL LOCATION 7161 Curry Rd.  
Fallon, NV 89406

2. LOCATION NW 1/4 NW 1/4 Sec 35 T 18 R 28  
PERMIT NO R-565 Parcel No. 006-553-52

Latitude 39.38522 Longitude -118.81898  WGS 84  
Subdivision Name \_\_\_\_\_ County Churchill

3. WORK PERFORMED  
New Well

4. PROPOSED USE  
Domestic

5. WELL TYPE  
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Sand		0	8	8
Brown Clay		8	16	8
Brown Sand		16	27	11
Black Clay		27	53	26
Black Sand		53	61	8
Black Clay		61	74	13
Black Sand	X	74	82	8

N 39, 385319  
W 118.818003 NAD27

8. WELL CONSTRUCTION

Depth Drilled 82 Depth Cased 82 Feet

HOLE DIAMETER (BIT SIZE)

12"  22" inches 0 Feet 82 Feet  
Inches Feet Feet  
Inches Feet Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6.625	12.92	0.188	0	16
6	4.0	0.316	16	82

Perforations:

Type perforation Saw Cut  
Size perforation 0.125  
From 80 feet to 82 feet

Surface Seal  Yes  No

Seal Type:  
Concrete Grout

Depth of Seal 70

Placement Method: Pumped

Gravel Packed:  Yes  No

From 70 feet to 82 Feet

9. WATER LEVEL

Static Water Level 8 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road  
Fallon, NV 89407


Contracto

Nevada contractor's license number 29064

issued by the State Contractor's

Nevada driller's license number issued by the 2307

Division of Water Resource, the on-site driller

Signe 

By driller performing the actual drilling on site or contract

Date 11/6/2007

Date started 10/25/2007

Date completed 10/26/2007

7. WELL TEST DATA

TEST METHOD Air

Comments	GPM	Drawdown	Time (Hours)
	10		1

STATE ENGINEERS OFFICE

2007 NOV 14 AM 11:14

RECEIVED