

COPIES TO
 - DIVISION OF WATER RESOURCES
 - CLIENT'S COPY
 - WELL DRILLER'S COPY

STATE OF NEVADA
 DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
 Log No. 104178
 Permit No. _____
 Basin 212
 NOTICE OF INTENT NO. 31358

PRINT OR TYPE ONLY

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER **SCHOOL BOARD OF TRUSTEES** ADDRESS AT WELL LOCATION **5010 HAROLD ST**
 MAILING ADDRESS **4212 EUCALYPTUS AVE** **LAS VEGAS, NV**
LAS VEGAS, NV 89121-5207

2. LOCATION **NW 1/4 SE 1/4 Sec 35 T 19 S R 61 E** **CLARK** County
 PERMIT NO. **124-35-703-005**

Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thick-ness |
|---|--------------|------|----|------------|
| Plug 1 domestic well | | | | |
| Depth 260' | | | | |
| Casing 8 5/8" | | | | |
| Static water level @ 105' | | | | |
| Pulled pump and casing | | | | |
| Perforate from 258' to 50' | | | | |
| Install trimmie and filled | | | | |
| 9 yards of W171 neat cement to surface. | | | | |
| <i>Plugging of log 60724</i> | | | | |
| <i>WG884</i> | | | | |
| <i>N36° 15.060</i> | | | | |
| <i>N115° 07.387</i> | | | | |
| DCNR/DWR RECEIVED | | | | |
| SEP 20 2007 | | | | |
| LAS VEGAS OFFICE | | | | |

8. WELL CONSTRUCTION

Depth Drilled _____ Feet Depth Cased _____ Feet

HOLE DIAMETER (BIT SIZE)

| Inches | Feet | Inches | Feet |
|--------------|------------|--------------|------------|
| From _____ | To _____ | From _____ | To _____ |
| Inches _____ | Feet _____ | Inches _____ | Feet _____ |
| Inches _____ | Feet _____ | Inches _____ | Feet _____ |

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| | | | | |

Perforations:

Type perforation _____

Size perforation _____

| From | feet to | feet |
|------------|---------------|------------|
| From _____ | feet to _____ | feet _____ |
| From _____ | feet to _____ | feet _____ |
| From _____ | feet to _____ | feet _____ |
| From _____ | feet to _____ | feet _____ |

Surface Seal: Yes No Seal Type: _____

Depth of Seal _____ Neat Cement

Placement Method: Pumped Cement Grout

Poured Concrete Grout

Gravel Packed: Yes No

From _____ feet to _____ feet

9. WATER LEVEL

Static water level _____ feet below land surface

Artesian flow _____ G.P.M. _____ P.S.I.

Water temperature _____ °F Quality _____

Date started 9/11, 20 07

Date completed 9/13, 20 07

7. WELL TEST DATE

| TEST METHOD: | <input type="checkbox"/> Bailer | <input type="checkbox"/> Pump | <input type="checkbox"/> Air Lift |
|--------------|---------------------------------|-------------------------------|-----------------------------------|
| | Draw Down | | |
| | (Feet Below Static) | Time (Hours) | |
| G.P.M. | | | |
| | | | |
| | | | |
| | | | |

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name **ALLEN DRILLING INC.**
(CONTRACTOR)

Address **4015 WEST TOMPKINS AVE**
(CONTRACTOR)
LAS VEGAS, NV 89103

Nevada contractor's license number issued by the State Contractor's Board **18916 & 18917**

Nevada driller's license number issued by the Division of Water Resources, the on-site driller **MPDEW2343**

Signed *Timothy Wiley*
 By driller performing actual drilling on site or contractor

Date 9/18/2007