

COPIES TO
 - DIVISION OF WATER RESOURCES
 - CLIENT'S COPY
 - WELL DRILLER'S COPY

STATE OF NEVADA
 DIVISION OF WATER RESOURCES

OFFICE USE ONLY
 Log No. 104190
 Permit No. _____
 Basin 212

WELL DRILLER'S REPORT

PRINT OR TYPE ONLY

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 30847

1. OWNER ETN DEVELOPMENT CORPORATION
 MAILING ADDRESS 2950 INDUSTRIAL RD
LAS VEGAS, NV 89109-1100

ADDRESS AT WELL LOCATION 1500 ECHELON RESORT DR
LAS VEGAS, NV
3000 S. Las Vegas Blvd

2. LOCATION SW 1/4 SW 1/4 Sec 09 T 21 S R 61 E

CLARK County

PERMIT NO. DW1248 162-09-402-002 16 2-69-311-002 ECHELON

| | | |
|---------------------------|------------|------------------|
| Issued by Water Resources | Parcel No. | Subdivision Name |
| | <u>29</u> | |

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. Dewater PROPOSED USE DW
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thick-ness |
|----------------------------------|--------------|-----------|-----------|------------|
| <u>13-Dewatering well</u> | | | | |
| <u>Dirt & small gravel</u> | | <u>0</u> | <u>8</u> | |
| <u>Fractured, broken caliche</u> | | <u>9</u> | <u>18</u> | |
| <u>Red clay</u> | | <u>19</u> | <u>27</u> | |
| <u>Caliche</u> | | <u>28</u> | <u>39</u> | |
| <u>Tan clay</u> | | <u>40</u> | <u>46</u> | |
| <u>Caliche</u> | | <u>47</u> | <u>50</u> | |
| <u>WGS84</u> | | | | |
| <u>N36 07. 978'</u> | | | | |
| <u>W115 10. 182'</u> | | | | |

8. WELL CONSTRUCTION

Depth Drilled 50 Feet Depth Cased 50 Feet

HOLE DIAMETER (BIT SIZE)
 From _____ To _____
24 Inches 0 Feet 50 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| <u>14</u> | | | <u>+1</u> | <u>50</u> |

Perforations:
 Type perforation Machine
 Size perforation 1/4" x 2.5" long 16 around

| | | |
|------------|---------------|------|
| From _____ | feet to _____ | feet |
| From _____ | feet to _____ | feet |
| From _____ | feet to _____ | feet |
| From _____ | feet to _____ | feet |
| From _____ | feet to _____ | feet |

Surface Seal: Yes No Seal Type: _____
 Depth of Seal _____ Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From _____ 0 feet to _____ 50 feet

7. WELL TEST DATE

TEST METHOD: Bailor Pump Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--------|-------------------------------|--------------|
| | | |
| | | |
| | | |

Date started 8/20, 20 07
 Date completed 8/21, 20 07

9. WATER LEVEL

Static water level _____ 23 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name ALLEN DRILLING INC.
 (CONTRACTOR)
 Address 4015 WEST TOMPKINS AVE
 (CONTRACTOR)
LAS VEGAS, NV 89103
 Nevada contractor's license number issued by the State Contractor's Board 18916 & 18917
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller MPDEW2343

Signed Timothy R. Wiley
 By driller performing actual drilling on site or contractor
 Date September 21, 2007