

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in
 accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 31409

1. OWNER RANDY & HEATHER SEARS ADDRESS AT WELL LOCATION LOT 33-B
 MAILING ADDRESS _____ SETTLERS WAY RD.
 _____ FISH LAKE VALLEY
 2. LOCATION NE 1/4 SE 1/4 Sec. 20 T. 1 N. 34 E. ESMERALD County
 PERMIT NO. 007-772-17 Parcel No. _____ Subdivision Name MOUNTAIN WATER RANCH

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>BOULDERS + ROCK</u>		<u>0</u>	<u>160</u>	<u>160</u>
<u>CEMENTED ROCK + GRAVEL</u>		<u>160</u>	<u>185</u>	<u>25</u>
<u>ROCK + GRAVEL</u>		<u>185</u>	<u>280</u>	<u>95</u>
<u>SAND + GRAVEL</u>	<u>W.B</u>	<u>280</u>	<u>300</u>	<u>20</u>
<u>CLAY</u>		<u>300</u>	<u>330</u>	<u>30</u>
<u>GRAVEL</u>	<u>W.B</u>	<u>330</u>	<u>340</u>	<u>10</u>
<u>CLAY + GRAVEL</u>		<u>340</u>	<u>380</u>	<u>40</u>

NAD 83
N 37° 50.334
W 118° 12.922

RECEIVED
JAN 15 2008
LAS VEGAS OFFICE

8. WELL CONSTRUCTION
 Depth Drilled 380 Feet Depth Cased 380 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
<u>12 3/4</u> Inches	<u>0</u>	<u>100</u> Feet
<u>7 7/8</u> Inches	<u>100</u>	<u>380</u> Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 5/8</u>	<u>SDR 17</u>	<u>.508</u>	<u>0</u>	<u>100</u>
<u>4 1/2</u>	<u>SDR 17</u>	<u>.291</u>	<u>0</u>	<u>380</u>

Perforations:
 Type perforation SAW CUT
 Size perforation 8 INCH BY 6 INCH

From 380 feet to 340 feet
 From 300 feet to 280 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal 100

Placement Method: Pumped Poured

Gravel Packed: Yes No
 From 380 feet to SURFACE feet

9. WATER LEVEL
 Static water level 2.75 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Cold °F Quality _____

Date started 10-22, 2007
 Date completed 12-17, 2007

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name BUDGET DRILLING CO
 Contractor

Address P.O. Box 3505 Prater
NV. 89041
 Contractor

Nevada contractor's license number issued by the State Contractor's Board 40020

Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1573

Signed Arnie Brown
 By driller performing actual drilling on site or contractor

Date 1-4-2008