



STATE OF NEVADA  
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

Log No. 105054  
Permit No. \_\_\_\_\_  
Basin 101

NOTICE OF INTENT NO. 60805

1. OWNER Hanks Construction  
MAILING ADDRESS 3170 Eugene Way Fallon, NV 89406  
Fallon, NV 89406

ADDRESS AT WELL LOCATION 3575 Cheetah Ct.  
Fallon, NV 89406

2. LOCATION SW 1/4 NW 1/4 Sec 8 T 19 R 29  
PERMIT NO \_\_\_\_\_ Parcel No. 007-351-48

Latitude 39.5269 Longitude -118.76036  WGS 84  
Subdivision Name \_\_\_\_\_ County Churchill

3. WORK PERFORMED  
New Well

4. PROPOSED USE  
Domestic

5. WELL TYPE  
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Sand		0	12	12
Brown Clay		12	23	11
Black Sand		23	28	5
Black Clay		28	32	4
Brown Clay		32	41	9
Brown Sand	X	41	60	19

N 39.527000  
W 118.759383 NAD27

8. WELL CONSTRUCTION

Depth Drilled 60 Depth Cased 60 Feet

HOLE DIAMETER (BIT SIZE)

	From	To	
12.3 Inches	0 Feet	60 Feet	
Inches	Feet	Feet	
Inches	Feet	Feet	

CASING SCHEDULE

Size O.D. (inches)	Weight/Pt (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6.625	12.92	0.188	0	16
6	4.0	0.316	16	60

Perforations:

Type perforation Saw Cut  
Size perforation 0.125  
From 57 feet to 60 feet

Surface Sea  Yes  No

Seal Type:  
Concrete Grout

Depth of Seal 50

Placement Method: Pumped

Gravel Packed:  Yes  No

From 50 feet to 60 Feet

9. WATER LEVEL

Static Water Level 8 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit unknwiwn

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road  
Fallon, NV 89407

Contracto

Nevada contractor's license number 29064  
issued by the State Contractor's

Nevada driller's license number issued by the 2307  
Division of Water Resource, the on-site driller

Signe

By driller performing the actual drilling on site or contract

Date 12/11/2007

Date started 11/20/2007

Date completed 11/20/2007

7. WELL TEST DATA

TEST METHOD Air

Comments	GPM	Drawdown	Time (Hours)
	10		1

STATE OF NEVADA

2008 JAN -2 AM 11:46

RECEIVED