

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

office use only
Log No. 105365
Permit No.
Basin 180

NOTICE OF INTENT NO 57338

1. OWNER **Bill McBeth**
MAILING ADDRESS **2212 Paiute Meadows**
Las Vegas, NV 89134

ADDRESS AT WELL LOCATION
Latitude N 38.39.619
Longitude W 114.48.450

Cave Valley Ranch

2. Location **SW 1/4 SW 1/4 Sec 5 T9 N R6 E**
PERMIT NO. PARCEL NO. **012-670-03**

Lincoln County

SUBDIVISION NAME

3. WORK PERFORMED			4. PROPOSED USE			5. WELL TYPE		
<input checked="" type="checkbox"/> New Well	Replace	Recondition	<input checked="" type="checkbox"/> Domestic	Irrigation	Test	Cable	<input checked="" type="checkbox"/> Rotary	RVC
Deepen	Abandon	Other	Municipal/Industrial	Monitor	Stock	Air	Other	<input checked="" type="checkbox"/> Mud

6. LITHOLOGIC LOG				
Material	Water Strata	From	To	Thickness
Boulder & Sand		0	10	10
Clay		10	17	7
Sand		17	25	8
Cobble		25	173	148
Rock & Clay		173	315	142
Clay & Rock		315	382	67
Clay		382	429	47
Rock & Clay		420	452	32
Rock		452	495	43
Red Rock		495	707	212
Gray Rock		707	748	41

8. WELL CONSTRUCTION				
Depth Drilled	748 feet		Depth Cased	748 feet
HOLE DIAMETER (BIT SIZE)				
	From	To		
12 1/4 inches	0 feet	220 feet		
10 5/8 inches	220 feet	495 feet		
7 7/8 inches	495 feet	748 feet		
CASING SCHEDULE				
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.9	188	+2	495
6 5/8	12.9	188	488	748
Perforations:				
Type Perforation	Factory			
Size perforation	3/32 x 3			
0	From 135 feet to 495 feet			
0	From 508 feet to 748 feet			
0	From feet to feet			
0	From feet to feet			
0	From feet to feet			
0	From feet to feet			
0	From feet to feet			
0	Surface Seal X YES No		Seal Type:	
0	Depth of Seal 100 feet		Neat Cement	
0		X Pumped	X Cement Grout	
0		Poured	Concrete Grout	
0	Gravel Packed: x Yes No			
0	From 100 feet to 195 feet			

N 38.660372
W 114.806645 NAD27

RECEIVED
2007 FEB -5 AM 11:55
STATE ENGINEERS OFFICE

9. WATER LEVEL			
0	Static water level	250 feet below land surface	
0	Artesian flow	GPM 0 P.S.I.	
0	Water Temperature	Degrees F	Quality

Date started 11/14 -06
Date completed 12/19 -06

7. WELL TEST DATA			
TEST METHOD:	Bailer	Pump	x Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)	
60	400	5	
75	500		
100+	600		

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name **McKay Drilling, Inc.**
4850 Joule St.
Reno, NV 89502
NV Contractors No. **14170**
NV Driller's Lic (on site) **2121**
Signed *Steve McKay*
By driller performing actual drilling on site or contractor
Date -06