

STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 105394
Permit No. _____
Basin 10

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 57198-26

1. OWNE A & K Earthmovers, Inc.
MAILING ADDRESS P.o. Box 1059 Fallon, NV 89407
Fallon, NV 89407

ADDRESS AT WELL LOCATION 2290 Reno Hwy
Fallon, NV 89406

2. LOCATION SE 1/4 ~~NW~~ 1/4 Sec 26 T 19 R 28
PERMIT NO Dew-61 Parcel No. 008-391-34

Latitude 39.47792 Longitude -118.8041 WGS 84
Subdivision Name _____ County Churchill

3. WORK PERFORMED
New Well

4. PROPOSED USE
Dewatering

5. WELL TYPE
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Brown Sand		0	30	30
Black Sand	X	30	40	10

N 39.478020
W 118.803123 NAD27

8. WELL CONSTRUCTION

Depth Drilled 40 Depth Cased 40 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
20 Inches	0 Feet	40 Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
8	8.76	0.508	0	40

Perforations:

Type perforation Slotted
Size perforation 0.032
From 37 feet to 40 feet

Surface Sea Yes No

Seal Type:

Depth of Seal 3

Concrete Grout

Placement Method: Pumped

Gravel Packed: Yes No

From 3 feet to 40 Feet

9. WATER LEVEL

Static Water Level 6 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit unknown

Date started 7/7/2006

Date completed 7/7/2006

7. WELL TEST DATA

TEST METHOD

Comments	GPM	Drawdown	Time (Hours)
<p>STATE ENGINEERS OFFICE 2006 AUG 24 AM 11:31</p>			

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road

Fallon, NV 89407

Contracto

Nevada contractor's license number 29064
issued by the State Contractor's

Nevada driller's license number issued by the 2307
Division of Water Resource, the on-site driller

Signe [Signature]

By driller performing the actual drilling on site or contract

Date 8/21/2006

RECEIVED