

STATE OF NEVADA  
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 105399  
Permit No. \_\_\_\_\_  
Basin 101

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 57198-31

1. OWNE A & K Earthmovers, Inc.  
MAILING ADDRESS P.o. Box 1059 Fallon, NV 89407  
Fallon, NV 89407

ADDRESS AT WELL LOCATION 2290 Reno Hwy  
Fallon, NV 89406

2. LOCATION SE 1/4 ~~SW~~ 1/4 Sec 26 T 19 R 28  
PERMIT NO DEW-61 SE Parcel No. 008-391-34

Latitude 39.47782 Longitude -118.8024  WGS 84  
Subdivision Name \_\_\_\_\_ County Churchill

3. WORK PERFORMED  
New Well

4. PROPOSED USE  
Dewatering

5. WELL TYPE  
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Sand		0	15	15
Brown Clay		15	35	20
Brown Sand	X	35	40	5

N 39.477920  
W 118.801423 NAD27

8. WELL CONSTRUCTION

Depth Drilled 40 Depth Cased 40 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
20 Inches	0 Feet	40 Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
8	8.76	0.508	0	40

Perforations:

Type perforation Mills Knife  
Size perforation 0.032  
From 37 feet to 40 feet

Surface Sea  Yes  No

Seal Type:

Depth of Seal 3

Concrete Grout

Placement Method: Pumped

Gravel Packed:  Yes  No

From 3 feet to 40 Feet

9. WATER LEVEL

Static Water Level 8 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit Unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road

Fallon, NV 89407

Contracto

Nevada contractor's license number 29064  
issued by the State Contractor's

Nevada driller's license number issued by the 2307  
Division of Water Resource, the on-site driller

Signe [Signature]

By driller performing the actual drilling on site or contract

Date 8/21/2006

Date started 7/9/2006

Date completed 7/9/2006

7. WELL TEST DATA

TEST METHOD

Comments GPM Drawdown Time (Hours)

STATE ENGINEERS OFFICE

2006 AUG 24 AM 11:31

RECEIVED