

MW 13

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
Log No. 105474
Permit No.
Basin 212

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in
accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 34944

1. OWNER Clark County CLAY COUNTY CLAY
MAILING ADDRESS 500 GRAND CENTRAL CENTER DR LAS VEGAS NV 89109
Subdivision Name: PARLY LAS VEGAS NV 89109 County: CLARK

2. LOCATION SE 1/4 SE 1/4 Sec 9 T 21 N R 61 E Latitude 36° 08' 01" UTM E [] NAD 27
PERMIT/WAIVER No. 162-09-703-016 Longitude 115° 09' 32" N [x] NAD 83/WGS 84
Issued by Water Resources Parcel No.

3. WORKED PERFORMED
[x] New Well [] Replace [] Recondition
[] Deepen [] Other
4. PROPOSED USE
[] Domestic [] Irrigation [] Test [] Monitor [] Stock
[] Municipal/Industrial [] Air [x] Other 8" H.S.A.

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
ASPHALT		0	3"	3"
SANDY GRAVEL		3"	1'	9"
SANDY CLAY		1'	5'	4'
CLAYEY GRAVEL		5'	6'	1'
CLAYEY		6'	7.6'	1.6'
SANDY SILT		7.6'	14'	6.4'
CLAYEY SAND		14'	21'	7'
SANDY CLAY		21'	24'	3'
CLAYEY SAND		24'	29'	5'
CLAYEY GRAVEL		29'	32'	3'
CLAYEY		32'	34'	2'

9. WELL CONSTRUCTION

Depth Drilled	Feet	Depth Cased	Feet
34'		34'	

HOLE DIAMETER (BIT SIZE)

From	To	Feet	Feet
8"	0	34'	

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2"	PVC	SCA 40	0	34

Perforations:
Type of perforation SLOTTED SLABECH
Size of perforation 0.020
From 19' feet to 34' feet
From feet to feet
From feet to feet
From feet to feet

Annular Seal: [] Yes [] No
[] Neat Cement to [] Pumped [] Poured
[] Cement Grout to [] Pumped [] Poured
[x] Concrete Grout 0 to 2' [] Pumped [x] Poured
[] ≥30% Bentonite Grout to [] Pumped [] Poured
Gravel Pack: [x] Yes [] No 18' to 34' [] Pumped [x] Poured
Type: 12 SILVER SAND
Bentonite Chips: [x] Yes [] No 2' to 18' [] Pumped [x] Poured
Type: 3/8 HOLE PLUG BAROLD

Date started: 5-7 20 08
Date completed: 5-7 20 08

7. Water Level
Static water level: 21.48 feet below land surface
Artesian Flow: G.P.M. P.S.I.
Water Temperature: °F
Quality:

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Timothy Thompson Contractor
Address 750 PLOT ROAD SUITE F LAS VEGAS NV 89119 Contractor
Nevada contractor's license number issued by the State Contractor's Board
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2097
Signed [Signature] By driller performing actual drilling on site or contractor
Date

8. WELL TEST DATA

TEST METHOD: [] Bailer [] Pump [] Air Lift	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
DCNR/DWR RECEIVED MAY 19 2008			

(Rev 05-06)

LAS VEGAS OFFICE

USE ADDITIONAL SHEETS IF NECESSARY