

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 34734

1. OWNER Mike Leahy ADDRESS AT WELL LOCATION 1941 Moreno Rd  
 MAILING ADDRESS Same LV, NV, 89124

2. LOCATION NW 1/4 SE 1/4 Sec. 06 T. 21 N/S R. 59 E. CLARK County  
 PERMIT NO. 164-06-701-003 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Reddish Sandstone		400	660	
Pink Sandstone water		660	665	
Brown Sandstone Hard		665	750	
Red Sandstone water		750	810	
N 36° 08' 58.8				
W 115° 24' 47.8				
Mag 27				

8. WELL CONSTRUCTION  
 Depth Drilled 810 Feet Depth Cased 810 Feet

HOLE DIAMETER (BIT SIZE)  
 From 7 7/8 Inches To 810 Feet  
 From 400 Feet To \_\_\_\_\_ Feet  
 From \_\_\_\_\_ Inches To \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 1/2</u>	<u>480</u>	<u>1 1/2</u>	<u>154</u>	<u>810</u>
			<u>-5ft</u>	

Perforations:  
 Type perforation Factory sieve type  
 Size perforation .032  
 From 780 feet to 800 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Depth of Seal \_\_\_\_\_  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level 339 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature Cool °F Quality \_\_\_\_\_

Date started 05-30-08, 20  
 Date completed 06-05-08, 20

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name KERNAN H. DIMICK Contractor  
 Address 5360 N. Derrita Vista ST  
LV, NV, 89149  
 Nevada contractor's license number issued by the State Contractor's Board 10062  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 552  
 Signed VH Dimick  
 By driller performing actual drilling on site or contractor  
 Date 06-18-08