

STATE OF NEVADA
 DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
 Log No. 105769
 Permit No. _____
 Basin 065

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **53735**

1. OWNER Walt Weaver
 MAILING ADDRESS 370 Descanso Sparks, NV 89436
 ADDRESS AT WELL LOCATION 370 Descanso Sparks, NV 89436

2. LOCATION SW 1/4 SW 1/4 Sec. 01 T 21N N/S R 20E E Washoe County
 PERMIT NO. 076-28-122 Issued by Water Resources Parcel No. 076-28-122 Spanish Springs Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Black & Green Rock		375	420	45
Broken Rock		420	442	22
Green Rock		442	450	8
Broken Rock		450	470	20
Black and Green Rock		470	480	10
Broken Rock		480	495	15
Black, White & Green Rock		495	505	10
Broken Rock		505	535	30

GPS. Elevation 4722
 N 39 degrees 42. 683'
 W 119 degrees 41. 524' w 65 821

2006 OCT -2 AM 11:15
 STATE ENGINEERS OFFICE

N 39.711494
W 119.691061 NAD83

Date started 7/10/2006, 19____
 Date completed 7/14/2006, 19____

7. WELL TEST DATA

TEST METHOD:	<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift		
	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
	30	530	1
	25	460	1
	20	420	1
	12	380	.5

8. WELL CONSTRUCTION
 Depth Drilled 535 Feet Depth Cased 535 Feet

HOLE DIAMETER (BIT SIZE)
 From 6-1/8 Inches To 375 Feet
 From 375 Feet To 535 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
5-9/16	10.79	.188	365	535

Perforations:
 Type perforation Factory Sawd
 Size perforation 3/32 x 3
 From 535 feet to 395 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal In place Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From _____ feet to _____ feet

9. WATER LEVEL
 Static water level 250 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Cool °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name ASAP Pump & Well Service Contractor
 Address PO Box 60130 Contractor

Reno, NV 89506
 Nevada contractor's license number issued by the State Contractor's Board 35387-C

Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2187

Signed Randy Welch
 By driller performing actual drilling on-site or contractor
 Date 7/15/2006