

Corrected
STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 108140
Permit No. _____
Basin 076

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 56682

1. OWNER Kasm Construction
MAILING ADDRESS 782 Divot Drive Fernley, NV 89408
Fernley, NV 89408

ADDRESS AT WELL LOCATION 3405 Drayer Lane
Fernley, NV 89408

2. LOCATION SE 1/4 NW 1/4 Sec 27 T 20 R 25
PERMIT NO _____ Parcel No. 020-831-01

Latitude 39.57315 Longitude -119.16710 WGS 84
Subdivision Name _____ County Lyon

3. WORK PERFORMED
New Well

4. PROPOSED USE
Domestic

5. WELL TYPE
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
W/Gravel Rock		0	20	20
W/Gravel Rock		20	45	25
Clay		45	60	15
W/Clay Rock		60	120	60
Rock		120	135	15
Brown Clay		135	143	8
W/Clay Rock		143	180	37
Rock		180	240	60
W/Gravel Rock	X	240	298	58

N 39.573254
W 119.166111 NAD27

8. WELL CONSTRUCTION

Depth Drilled 298 Depth Cased 298 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
12.5 Inches	0 Feet	20 Feet
10 Inches	20 Feet	298 Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6.625	12.92	0.188	0	20
6	4.0	0.316	20	298

Perforations:

Type perforation Saw Cut
Size perforation 0.125
From 295 feet to 298 feet

Surface Seal Yes No

Seal Type:

Depth of Seal 50

Concrete Grout

Placement Method: Pumped

Gravel Packed: Yes No

From 50 feet to 298 Feet

9. WATER LEVEL

Static Water Level 230 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road

Fallon, NV 89407

Contracto

Nevada contractor's license number 29064

issued by the State Contractor's

Nevada driller's license number issued by the Division of Water Resource, the on-site driller 2307

Signe 

By driller performing the actual drilling on site or contract

Date 9/3/2008

Date started 7/13/2006

Date completed 7/21/2006

7. WELL TEST DATA

TEST METHOD

STATE ENGINEER OF WATER RESOURCES
2008 SEP 26 AM 11:07