

STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S REPORT

OFFICE USE ONLY  
Log No. **108149**  
Permit No. \_\_\_\_\_  
Basin **220**

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

Please complete this form in its entirety in  
accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **26396**

1. OWNER Shilps Givira Clark county water ADDRESS AT WELL LOCATION East Lewis Ave  
MAILING ADDRESS 5857 E. Flamingo Rd Las Vegas NV 89122 Overton NV 89040 Subdivision Name: \_\_\_\_\_ County: Clark  
2. LOCATION SE 1/4 SW 1/4 Sec 18 T 16 N R 68 E Latitude 30° 32' 08" N UTM E  NAD 27  
PERMIT/WAIVER No. TNEV2009442 071-18-401-019 Longitude 114° 25' 46" N  NAD 83/WGS 84  
issued by Water Resources Parcel No. \_\_\_\_\_

3. WORKED PERFORMED  New Well  Replace  Recondition  Deepen  Other  
4. PROPOSED USE  Domestic  Municipal/Industrial  Irrigation  Monitor  Test  Stock  
5. WELL TYPE  Cable  Rotary  RVC  Air  Other Auger

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Fill - sand with gravel</u>		<u>0</u>	<u>1</u>	<u>1</u>
<u>Brown damp silty sand lean clay</u>	<input checked="" type="checkbox"/>	<u>1</u>	<u>7</u>	<u>6</u>
<u>Dark brown, saturated sandy lean clay</u>	<input checked="" type="checkbox"/>	<u>7</u>	<u>32</u>	<u>25</u>
<u>Dark grayish brown saturated silty sand</u>	<input checked="" type="checkbox"/>	<u>32</u>	<u>34</u>	<u>2</u>

Stamp: DONOR/DWR RECEIVED MAR 05 2009 LAS VEGAS OFFICE

9. WELL CONSTRUCTION  
Depth Drilled 34 Feet Depth Cased 34 Feet  
HOLE DIAMETER (BIT SIZE)  
From 8 Inches To 34 Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_  
Inches \_\_\_\_\_ Feet \_\_\_\_\_  
CASING SCHEDULE  
Size O.D. (Inches) Weight/Ft. (Pounds) Wall Thickness (Inches) From (Feet) To (Feet)  
2.5 \_\_\_\_\_ \_\_\_\_\_ 1 4  
Perforations:  
Type of perforation Slotted  
Size of perforation .020  
From 4 feet to 34 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
Annular Seal:  Yes  No  
 Neat Cement to \_\_\_\_\_  Pumped  Poured  
 Cement Grout to \_\_\_\_\_  Pumped  Poured  
 Concrete Grout to \_\_\_\_\_  Pumped  Poured  
 ≥30% Bentonite Grout to \_\_\_\_\_  Pumped  Poured  
Gravel Pack:  Yes  No 3 to 34  Pumped  Poured  
Type: #3 Monterey Sand  
Bentonite Chips:  Yes  No 0 to 3  Pumped  Poured  
Type: mid chips

Date started: 2-3 20 09  
Date completed: 2-6 20 09

7. Water Level  
Static water level: 6 feet below land surface  
Artesian Flow: \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water Temperature: \_\_\_\_\_ °F  
Quality: \_\_\_\_\_

8. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>water level</u>		<u>22</u>	

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Wayne Christensen Co Contractor  
Address 12030 Riggs Rd Contractor  
Chandler AZ 85249  
Nevada contractor's license number 0019101  
issued by the State Contractor's Board  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-2242  
Signed [Signature]  
By driller performing actual drilling on site or contractor  
Date 2-24-09