

COPIES TO  
 - DIVISION OF WATER RESOURCES  
 - CLIENT'S COPY  
 - WELL DRILLER'S COPY

STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
 WELL DRILLER'S REPORT

OFFICE USE ONLY  
 Log No. 108616  
 Permit No. \_\_\_\_\_  
 Basin \_\_\_\_\_

PRINT OR TYPE ONLY

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 33993

1. OWNER Perini Building Company Inc. ADDRESS AT WELL LOCATION Duck Creek Wash-Paradise  
 MAILING ADDRESS 360 E. Coronado sw corner of Patrick Lane and Green Valley Pkwy  
Phoenix, AZ 85004-1524 Henderson, NV

2. LOCATION NE 1/4 SE 1/4 Sec 31 T 21 S R 62 E CLARK County

PERMIT NO. DW1294 161-31-702-024  
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE Dewater  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other Auger

6. LITHOLOGIC LOG				
Material	Water Strata	From	To	Thick-ness
<u>1-40' Dewater well</u>				
<u>Brown silty dirt</u>		<u>0</u>	<u>4'</u>	<u>4'</u>
<u>Gray silt</u>	<u>xx</u>	<u>4'</u>	<u>34'</u>	<u>30'</u>
<u>Tan clay</u>		<u>34'</u>	<u>40'</u>	<u>6'</u>
<u>WGS84</u>				
<u>N36. 04. 569'</u>				
<u>W115 05. 047'</u>				

8. WELL CONSTRUCTION  
 Depth Drilled 0 Feet Depth Cased 40 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
24 Inches 0 Feet 40 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE				
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>14"</u>		<u>1/4"</u>	<u>0</u>	<u>40</u>

Perforations:  
 Type perforation machine cut  
 Size perforation 1/4"  
 From 20 feet to 40 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal \_\_\_\_\_  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 0 feet to 40 feet

9. WATER LEVEL  
 Static water level 4 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name ALLEN DRILLING INC.  
 (CONTRACTOR)

Address 4015 WEST TOMPKINS AVE.  
 (CONTRACTOR)  
LAS VEGAS, NV 89103  
 Nevada contractor's license number issued by the State Contractor's Board 0018916 & 0018917  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller ABDS2161  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date August 17, 2009

Date started July 16, 20 09  
 Date completed July 16, 20 09

7. WELL TEST DATE

TEST METHOD:	<input type="checkbox"/> Bailer	<input type="checkbox"/> Pump	<input type="checkbox"/> Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	