

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **37102**

1. CONSULTANT: **CDM Engineers & Constructors** CLIENT: _____
 OWNER: _____ ADDRESS AT WELL LOCATION: **Sparks Solvent/Fuel Site**
 MAILING ADDRESS: **50 W. Liberty, Suite 770** **Vista Canyon Group/Sparks Terminal property and**
Reno, NV 89501 **Union Pacific RR property**
 2. LOCATION: **NW 1/4 NW 1/4 Sec. 10 T. 19N N/S R. 20 E. Washoe** County
 PERMIT NO. **MW303A** **032-022-64** **Sparks, NV**
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other **TIBEX**

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Dry, loose, brown, c m f SAND, some silt.		0	7	7
NOTE: boring excavated by hand from ground surface to 6 feet below ground surface				
Moist, medium dense gray brown, c m f SAND, some gravel		7	15	8
Wet, medium dense, gray brown, c m f GRAVEL and c m f SAND		15	18	3
As above, color change to brown		18	25	7
Wet, medium dense, c m f GRAVEL, some sand.		25	30	5

8. WELL CONSTRUCTION
 Depth Drilled **30** Feet Depth Cased **30** Feet
 HOLE DIAMETER (BIT SIZE)
 From **0** Feet To **30** Feet
8 5/8 Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4" SCH 40 PVC			0	7
12" Diameter Steel Manhole				
Threaded PVC Endcap				

Perforations:
 Type perforation **Factory Sawn Slot**
 Size perforation **0.06**
 From **7** feet to **27** feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal **3** Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Bentonite Seal at: **3-5** Lonestar Coarse
 Gravel Packed: Yes No Aquarium sand
 From **5** feet to **30** feet

9. WATER LEVEL
 Static water level **10** feet below land surface
 Artesian flow _____ G.P.M. or known P.S.I.
 Water temperature _____ °F Quality **not known**

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name **Wayne Drilling Inc.** Contractor
 Address **P.O. Box 12370** Contractor
Reno, NV 89510
 Nevada contractor's license number **22549**
 issued by the State Contractor's Board.
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller **908**
 Signed *Wayne Drilling Inc.* By driller performing actual drilling on site or contractor
 Date **January 20, 2003**

Date started **11-06-97**, 20
 Date completed **11-11-97**, 20

7. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
No test			