

STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S REPORT

OFFICE USE ONLY  
Log No. 110095  
Permit No. \_\_\_\_\_  
Basin 087

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 65223

1. OWNER Kleinfelder ("Kleinfelder") ADDRESS AT WELL LOCATION Q-SF-09-88  
MAILING ADDRESS 4835 Longley Lane Reno NV 89582 Subdivision Name: \_\_\_\_\_ County: Washoe

2. LOCATION SW 1/4 NE 1/4 Sec 17 T 19 N R 20 E Latitude 39.515797°N UTM E 262778.5 NAD 27  
PERMIT/WAIVER No. M10 1558 1012-240-06 Longitude 119.759416°W N 4377444.9 NAD 83/WGS 84  
Issued by Water Resources Parcel No. UAD 27 (TA)

3. WORKED PERFORMED  New Well  Replace  Recondition  Deepen  Other  
4. PROPOSED USE  Domestic  Municipal/Industrial  Irrigation  Monitor  Test  Stock  
5. WELL TYPE  Cable  Rotary  RVC  Other HSA

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
SANDY LOAM CLAY		0	5	5
CLAYEY SAND		5	6.5	1.5
SANDY LOAM CLAY		6.5	8.0	1.5
SILTY SAND		8.0	11.5	3.5
POORLY GRADED SAND	X	11.5	26.0	14.5
POORLY GRADED SAND	R	26.0	30.0	4.0
POORLY GRADED SAND	R	30.0	47.5	17.5
POORLY GRADED SAND	X	47.5	50.5	3.0
POORLY GRADED SAND	X	50.5	55.0	5.0
POORLY GRADED SAND	R	55.0	57.5	2.5

9. WELL CONSTRUCTION  
Depth Drilled 60 Feet Depth Cased 20 Feet  
HOLE DIAMETER (BIT SIZE)  
From \_\_\_\_\_ To \_\_\_\_\_  
Inches \_\_\_\_\_ Feet 60 Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2</u>		<u>Sch 80</u>	<u>0</u>	<u>20</u>

Perforations:  
Type of perforation hor slot  
Size of perforation .020  
From 20 feet to 5 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Annular Seal:  Yes  No  
 Neat Cement  Cement Grout 60 to 22  Pumped  Poured  
 Concrete Grout \_\_\_\_\_  Pumped  Poured  
 ≥30% Bentonite Grout \_\_\_\_\_  Pumped  Poured  
Gravel Pack:  Yes  No 22 to 3  Pumped  Poured  
Type: \_\_\_\_\_  
Bentonite Chips:  Yes  No 1 to 3  Pumped  Poured  
Type: \_\_\_\_\_

Date started: 12/02, 20 09  
Date completed: 12/03, 20 09

7. Water Level  
Static water level: 12 feet below land surface  
Artesian Flow: \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water Temperature: \_\_\_\_\_ °F  
Quality: \_\_\_\_\_

8. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailor <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name WDC Contractor  
Address PO Box 141 Contractor  
Zamora CIA 95698  
Nevada contractor's license number \_\_\_\_\_  
issued by the State Contractor's Board 0012852  
Nevada driller's license number issued by the Division of Water Resources 1880  
Signed [Signature]  
By driller performing actual drilling on-site or contractor  
Date 12/04/09