

**STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S PLUGGING REPORT**

**OFFICE USE ONLY**  
Log No. 110860  
Permit No. \_\_\_\_\_  
Basin \_\_\_\_\_

**PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK**

*Please complete this form in its entirety in  
accordance with NRS 534.170 and NAC 534.340*

NOTICE OF INTENT NO. 35158

1 OWNER MD Properties LLC  
MAILING ADDRESS 18001 Collins Avenue, 31st Floor  
Sunny Isles Beach, FL 33160

ADDRESS AT WELL LOCATION 5115 Dean Martin Drive  
MW-3  
Subdivision Name: \_\_\_\_\_ County: Clark

2 LOCATION SE 1/4 NW 1/4 Sec 29 T 21S N/S R 61 E  
PERMIT/WAIVER No. 162-29-202-009  
Issued by Water Resources Parcel No.

Latitude 36.054905 UTM E  NAD 27  
Longitude 115.110013 N  NAD 83/WGS 84

3 TYPE OF WELL  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

Is this well being plugged because a replacement well was drilled? No  
If yes, what is replacement well NOI? \_\_\_\_\_  
Is there an existing well log? N/A  
If yes, what is NDWR well log #? \_\_\_\_\_

4 EXISTING WELL CONSTRUCTION  
Depth Drilled n/a Feet Depth Cased 32 Feet

7 WELL PLUGGING PROCEDURE  
Was well cleaned out to total depth?  yes  no  
If well was not cleaned out to total depth, please explain why: \_\_\_\_\_

| EXISTING CASING SCHEDULE |                     |                         |             |           |
|--------------------------|---------------------|-------------------------|-------------|-----------|
| Size O.D. (Inches)       | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
| 2.375                    | .70                 | Sch 40 PVC              | 0           | 32        |
|                          |                     |                         |             |           |
|                          |                     |                         |             |           |

Was the well contaminated?  yes  no  
Was the casing pulled?  yes  no  
Was the casing over drilled?  yes  no

Existing Perforations:

| Type of perforation                   | Factory Slotted |
|---------------------------------------|-----------------|
| Size of perforation                   | 0.020           |
| From <u>17</u> feet to <u>32</u> feet |                 |
| From _____ feet to _____ feet         |                 |
| From _____ feet to _____ feet         |                 |
| From _____ feet to _____ feet         |                 |
| From _____ feet to _____ feet         |                 |

If casing was left in place, please show where additional perforations were made:  
Additional Perforations:

| Type of perforator used:      | n/a                                   |
|-------------------------------|---------------------------------------|
| From _____ feet to _____ feet | Number of perfs per linear foot _____ |
| From _____ feet to _____ feet | Number of perfs per linear foot _____ |
| From _____ feet to _____ feet | Number of perfs per linear foot _____ |
| From _____ feet to _____ feet | Number of perfs per linear foot _____ |
| From _____ feet to _____ feet | Number of perfs per linear foot _____ |
| From _____ feet to _____ feet | Number of perfs per linear foot _____ |

5 WATER LEVEL  
Static water level 23 feet below land surface  
Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

8 WELL PLUGGING MATERIALS

6 Additional Notes or Comments  
Knocked out bottom of well tremie grout from bottom, up, concrete cap

| From                                 | feet to | Material Used          | <input checked="" type="checkbox"/> Pumped | <input type="checkbox"/> Poured |
|--------------------------------------|---------|------------------------|--|---------------------------------|
| From <u>1</u> feet to <u>32</u> feet |         | <u>Portland Cement</u> | <input checked="" type="checkbox"/>        | <input type="checkbox"/>        |
| From _____ feet to _____ feet        |         |                        | <input type="checkbox"/>                   | <input type="checkbox"/>        |
| From _____ feet to _____ feet        |         |                        | <input type="checkbox"/>                   | <input type="checkbox"/>        |
| From _____ feet to _____ feet        |         |                        | <input type="checkbox"/>                   | <input type="checkbox"/>        |
| From _____ feet to _____ feet        |         |                        | <input type="checkbox"/>                   | <input type="checkbox"/>        |
| From _____ feet to _____ feet        |         |                        | <input type="checkbox"/>                   | <input type="checkbox"/>        |

Neat Cement Fluid Weight 94/5.2 lbs/gal  
Bentonite Grout \_\_\_\_\_ % bentonite  
Date Started 12/30/2009  
Date Completed 12/30/2009

9 DRILLER'S CERTIFICATION  
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.  
Name WDC Exploration & Wells Contractor  
Address 570 Corinthian Way, N. Las Vegas, NV 89030 Contractor  
Nevada contractor's license number 0012852 issued by the State Contractor's Board  
Nevada driller's license number issued by the Division of Water Resources, the on site driller M-2381  
Signed [Signature] By driller performing actual drilling on site or contractor  
Date 1/7/2010