

OFFICE USE ONLY
 Log No. 112628
 Permit No. 44823
 Basin 075

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 62078

1. OWNER Cerrisola Brothers ADDRESS AT WELL LOCATION 8 miles East of Fernley NV
 MAILING ADDRESS Off E-80
 2. LOCATION SW 1/4 SE 1/4 Sec 25 T 22 N S R 25 E Churchill County
 PERMIT NO. 44823 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thickness |
|-----------------------------------|--------------|----------|------------|-------------|
| <u>Dirt and Cobbles</u> | | <u>0</u> | <u>3'</u> | <u>3'</u> |
| <u>Volcanic Brown Basalt Rock</u> | | | <u>3'</u> | <u>32'</u> |
| <u>Gray-Black Basalt Rock</u> | | | <u>32'</u> | <u>560'</u> |

Water was first noticed at 500' FT, small trace, then as we drilled deeper it increased to 8 to 15 GPM Air Lift!

(GPS Location)
 N 39° 44.439
 W 119° 07.370
 Nad = 83

8. WELL CONSTRUCTION
 Depth Drilled 560 Feet Depth Cased 560 Feet
 HOLE DIAMETER (BIT SIZE)
 From 0 To 50 Feet
10 5/8 Inches
 From 50 To 560 Feet
8" Inches

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|------------------|-----------------|
| <u>6 7/8</u> | <u>18</u> | <u>1.880</u> | <u>+2</u> | <u>30'</u> |
| <u>5 DR 81</u> | | | <u>Centalock</u> | <u>30' 560'</u> |

Perforations:
 Type perforation Sawed
 Size perforation 4/8 x 3
 From 520' feet to 560' feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 30' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50' feet to 560' feet

9. WATER LEVEL FROM GROUND LEVEL.
 Static water level 494' feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature warm F Quality Clear

Date started 12/12/10, 20____
 Date completed 12/10/10, 20____

7. WELL TEST DATA

| TEST METHOD: | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--|--------------|-------------------------------|--------------|
| <input checked="" type="checkbox"/> Pump <input type="checkbox"/> Bailer <input type="checkbox"/> Air Lift | <u>9 GPM</u> | <u>6"</u> | <u>9 Min</u> |

STATE ENGINEERS
 CC: 11 NW 81 NVC 1102
 RECEIVED

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Leach Drilling Inc Contractor
 Address PO Box 599 Contractor
Silver Springs, NV, 89429
 Nevada contractor's license number issued by the State Contractor's Board 31841
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1740
 Signed T. Leach
 By driller performing actual drilling on site or contractor
 Date Jan 12 11