

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

Log No. 113701
Permit No. 084
Basin

NOTICE OF INTENT NO 43547

1. OWNER **Robert Stone**
MAILING ADDRESS **4005 Ironwood Rd
Reno NV 89510**

ADDRESS AT WELL LOCATION **4005 Ironwood Rd**

2. Location **NE 1/4 NE 1/4 Sec 7 T 22N R 21E**
PERMIT NO. **PARCEL NO. 076-251-01**

Washoe County
SUBDIVISION NAME

3. WORK PERFORMED			4. PROPOSED USE			5. WELL TYPE		
<input checked="" type="checkbox"/> New Well	Replace	Recondition	<input checked="" type="checkbox"/> Domestic	Irrigation	Test	Cable	<input checked="" type="checkbox"/> Rotary	RVC
Deepen	Abandon	Other	Municipal/Industrial	Monitor	Stock	Air	Other	<input checked="" type="checkbox"/> Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Clay.		0	55	55
Clay & rock.		55	200	145
Granite.		200	280	80

8. WELL CONSTRUCTION

Depth Drilled **280** feet Depth Cased **280** feet

HOLE DIAMETER (BIT SIZE)

	From	To		From	To
10 5/8 inches	0	100	feet	100	feet
8 3/4 inches	100	280	feet	280	feet
0 inches			feet		

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.94	188	+1 1/2	280

Perforations:

Type Perforation	Size perforation	From	To
Factory	3/32 x 3"	200	220
		240	280

Surface Seal YES No Seal Type:

Depth of Seal **100** feet Neat Cement

Pumped Cement Grout

Poured Concrete Grout

Gravel Packed: Yes No

From **100** feet to **280** feet

9. WATER LEVEL

Static water level **65** feet below land surface

Artesian flow **0** GPM **0** P.S.I.

Water Temperature **cold** Degrees F Quality

Date started **4-28 -03**
Date completed **5-8 -03**

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down			Time (hours)
20	(Feet Below Static)			8

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509

NV Contractors No. **14170**
NV Driller's Lic (on site) **786**

Signed 
By driller performing actual drilling on site or contractor

Date **5-9 -02**