

STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
**WELL DRILLER'S REPORT**

OFFICE USE ONLY  
Log No. 113782  
Permit No. \_\_\_\_\_  
Basin \_\_\_\_\_

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

Please complete this form in its entirety in  
accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 34430

1. OWNER MISSION NV. INC. ADDRESS AT WELL LOCATION 225 W. CAREY  
MAILING ADDRESS 1 N. MAYFLOWER AVE. N. LAS VEGAS NV.  
N. LAS VEGAS NV. 89030 Subdivision Name: \_\_\_\_\_ County: CLARK

2. LOCATION NW 1/4 Sec 22 T 20 N SR 61 E Latitude 36° 12' 03" 80W UTME  NAD 27  
PERMIT/WAIVER No. MO-2086 13922501011 Longitude 115° 08' 34" 05W  NAD 83/WGS 84  
Issued by Water Resources Parcel No. \_\_\_\_\_

3. WORKED PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other USA

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
ASPHALT		0	2.5	2.5
STONE FILL		2.5	5	2.5
SILTY BROWN SAND FILL		5	10	5
SILTY BROWN CLAY		10	30	20
CALICHE		30	55	25
SILTY BROWN CLAY		55	85	30
CALICHE		85	105	20
SILTY BROWN CLAY	YES	105	35	24.5

9. WELL CONSTRUCTION

Depth Drilled 35 Feet Depth Cased 35 Feet

HOLE DIAMETER (BIT SIZE)

	From	To	
8 Inches	0	35	Feet
Inches			Feet
Inches			Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2		SCH 40	0	35

**DCNR/DWR  
RECEIVED  
APR 18 2011  
LAS VEGAS OFFICE**

Perforations:  
Type of perforation MACHINE SLOT  
Size of perforation .020

From 15 feet to 35 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Annular Seal:  Yes  No

<input type="checkbox"/> Neat Cement	to _____	<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
<input checked="" type="checkbox"/> Cement Grout	<u>1</u> to <u>11</u>	<input type="checkbox"/> Pumped	<input checked="" type="checkbox"/> Poured
<input checked="" type="checkbox"/> Concrete Grout	<u>0</u> to <u>1</u>	<input type="checkbox"/> Pumped	<input checked="" type="checkbox"/> Poured
<input type="checkbox"/> =30% Bentonite Grout	to _____	<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured

Gravel Pack:  Yes  No 13 to 35  Pumped  Poured  
Type: NO 3

Bentonite Chips:  Yes  No 11 to 13  Pumped  Poured  
Type: 3/8"

Date started: 4 - 11 - 20 11  
Date completed: 4 - 11 - 20 11

7. Water Level  
Static water level: 19 feet below land surface  
Artesian Flow: \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water Temperature: \_\_\_\_\_ °F  
Quality: \_\_\_\_\_

8. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name FALE DRILLING Contractor  
Address 7150 PLACID ST. LAS VEGAS NV Contractor  
89119  
Nevada contractor's license number 51266  
issued by the State Contractor's Board  
Nevada driller's license number issued by the 2357  
Division of Water Resources, the on-site driller  
Signed Mu W. W. W. W.  
By driller performing actual drilling on site or contractor  
Date 4-13-2011